

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: Kingston

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTN (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	<b>RW-005 New Port West-Port Bustamante</b>								<b>80</b>	Drainage and asphaltting works are outstanding on 1st & 2nd Streets and 8th Avenue
1	RW-005 First Street	Y.P Seaton & Associates	Road Rehabilitation	15-Nov-10	15-Nov-11	1.022 KM	95,256,675.60	63,602,955.60	85	First Street North is being prepared for Macadan Base
2	RW-005 Second Street	Y.P Seaton & Associates	Road Rehabilitation	15-Nov-10		1.092 KM	94,195,395.60	47,865,663.60	75	Asphaltic oncrete work in progress
3	RW-005 Link Road (between 6th and 7th Avenues)	Y.P Seaton & Associates	Road Rehabilitation	15-Nov-10		0.140 KM	12,890,222.40	12,890,222.40	95	Asphaltic oncrete work in progress
4	RW-005 Sixth Avenue	Y.P Seaton & Associates	Road Rehabilitation	15-Nov-10		0.235 KM	21,685,660.80	21,685,660.80	98	Asphaltic oncrete work in progress
5	RW-005 Storm Water Drainage	Y.P Seaton & Associates	Road Rehabilitation	15-Nov-10		878 M	58,561,626.91	46,400,095.63	85	Construction of 900mm culvert in progress. Construction of manhole in the vicinity of the Adolph Levy Building has not yet started.
6	RW-005 Eighth Avenue	Y.P Seaton & Associates	Road Rehabilitation	15-Nov-10		.235 km	9,740,676.00	6,019,644.00	85	Construction of manhole in progress. Asphaltic concrete works to be done.
7	RW-005 Ninth Avenue	Y.P Seaton & Associates	Road Rehabilitation						0	not yet started
	Preliminaries						29,201,021.57	26,889,041.57	80	
<b>Total</b>							<b>321,531,278.89</b>	<b>225,353,283.61</b>		

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
Region: KMR										
Parish: Kingston										
No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL% COMP	REMARKS
1	001-RW-001 Micro Surface Package 1	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing	.....	4-Oct-11				0	not yet started
	Havendale Community	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing				<b>164,265,520.86</b>	<b>151,675,781.34</b>	99%	Pavement 100% Patching 100% Remedial works to kerbs to be completed. <del>Reinstatement to road edge outstanding</del>
	<i>Coolshade Drive</i>					1,136.70	11,844,167	9,789,562	99%	Clean up and remedial work to kerbs to be completed.
	<i>Havendale Drive</i>					1,600.00	18,137,015.38	16,441,990	99%	Clean up and remedial work to kerbs to be completed.
	<i>Morningside Drive</i>					1,142.73	11,519,118.67	10,141,588	99%	Clean up and remedial work to kerbs to be completed.
	<i>Park Avenue</i>					956.80	9,364,930.37	8,448,909	99%	Clean up and remedial work to kerbs to be completed.
	<i>Vermont Avenue</i>					1,586.16	19,002,655.93	17,322,500	99%	Clean up and remedial work to kerbs to be completed.
	<i>Fairfax Drive</i>					1,126.70	12,566,588.24	11,475,801	99%	Clean up and remedial work to kerbs to be completed.
	<i>Highland Drive</i>					1,181.58	12,675,476.76	11,583,239	99%	Clean up and remedial work to kerbs to be completed.
	<i>Mannings Hill Road - Havendale Drive</i>					2,223.13	23,260,045.47	22,453,541	100%	comprltd
	<i>Hughenden Avenue</i>					1,154.04	13,933,988.08	13,378,870	100%	coompleted
	<i>Border Avenue</i>					2,643.36	28,199,853.49	27,294,191	99%	Clean up and remedial work to kerbs to be completed.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	Lydia Drive					231.38	3,307,603.18	2,902,120	100%	Clean up and remedial work to kerbs to be completed.
	Riverside Drive						454,078.65	443,470	100%	Patching 100%
	Roehampton Drive & Roehampton Close	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing			1,687.00	22,925,968.20	15,177,640.80	99%	Pavement 100% Road marking to be done
	Oliver Road	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing			1,215.00	25,139,978.96	23,203,478.96	100%	Pavement 100% Road marking omitted
	Upper Waterloo Road	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing			720.00	15,975,733.08	12,151,676.59	100%	Pavement 100%
	<b>Total</b>						<b>228,307,201</b>	<b>202,208,577.69</b>		

Region: KMR

Parish: Kingston

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-017 Orange St.	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	2.134km	136,181,324.66	90,105,312.03	98%	Prelim. 98% Drainage 98% Pavements 100%
2	RW-017 West parade	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	0.175km	45,480,149.69	22,112,965.43	96%	Prelim.95% Concrete works 98% Drainage 99% Road Works 99%
3	RW-017 East Parade	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	0.205km	33,106,588.77	19,608,659.77	90%	Prelim .90% Concrete works 90% Drainage 97% Road Works 99%
4	RW-017 North Parade	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	0.205km	70,346,716.66	44,380,335.65	99%	Prelim. 90% Concrete Works 100% Drainage 100% Road Works 99%.
5	RW-017 South Parade	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	0.219km	58,322,640.10	22,311,306.11	70%	Prelim. 60% Concrete Works 55% Drainage 75% Road Works 97%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGLISH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-031 Port Royal Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11	0.975km	107,731,470.71	48,068,899.64	96%	Prelim. 90% Drainage 95% Pavements 98% Concrete Works 93% Approval given to extend road section by .7km
2	RW-031 Water Lane & Pechon Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11		73,030,658.12	23,382,798.70	97%	Prelim. 95% Drainage 70% Pavements 100%
3	RW-031 Upper King Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11		51,483,281.14		0%	differed
	RW-031 Ocean Boulevard	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11		55,687,147.55		95%	Prelim. 90% Drainage 75% Road Works 99%
	RW-031 Church Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11		51,660,173.30		0%	differed
4	RW-031 West Queen Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11	0.36km	31,167,735.78	14,200,860.44	90%	Prelim. 85% Drainage 20% Pavements 98%
5	RW-031 Haywood Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11	0.215km	28,285,080.40	12,381,941.18	95%	Prelim. 85% Earthworks 100% Drainage 83% Pavements 98%
6	RW-031 Harbour Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11	0.395km	45,082,669.16	3,539,047.19	92%	Prelim. 70% Drainage 85% Pavements 97% Approval given to extend road section 1Km
7	RW-050 Oxford Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	0.805km	20,335,162.73		0%	not yet started
8	RW-050 Bond Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	0.37km	12,137,861.71		0%	not yet started
9	RW-050 Regent Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	0.645km	19,836,560.01		0%	not yet started
10	RW-050 Wellington Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	0.610km	30,143,661.27		0%	not yet started

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
11	RW-050 Charles Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	1.24km	21,543,143.32		0%	not yet started
12	RW-050 Albert&Little King Street Street, Mark&John's Lane	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	.km	19,295,829.43		0%	not yet started
13	RW-050 Elgin Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	.km	21,543,143.32		0%	not yet started
14	RW-050 Race Course Lane	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	.km	19,295,829.43		0%	not yet started
<b>Total</b>							<b>951,696,827.26</b>	<b>300,092,126.14</b>		

Region: KMR

Parish: St. Andrew

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-005 Goubourne Rd	Rogers Land Development Limited	Random Rubble Wall	6-Oct-10	June 2011	518 M <sup>3</sup>	47,445,167.56	47,445,168	100%	Drainage 100% Earthworks 100% Road Works 100% Retaining Structures 100%
2	RW-029 Goubourne Rd	Rogers Land Development Limited	Road Rehab.	18-Jan-11	Dec 2011	1.25 KM	92,680,989	48,044,277	86%	Prelim 80% Site Clearance 100% Drainage 98% Earthworks 100% Pavement 70% Retaining Structures 100%
3	RW-030 Mannings Hill/Whitehall (PC Roads)	Chins Construction Company Limited	Road Rehab.	11-Jan-11	Dec 2011	1.25 KM	50,727,806	50,726,305	100%	Site Clearance 100% Drainage 100% Earthworks 100% Pavement 100%
4	RW027 Bay Farm Road	Asphaltic Concrete Enterprise	Road Rehab.	18-Jan-11	Dec 2011	2.02 KM	180,837,584		18%	Prelim. 10% Drainage 20% Earthworks 25% Pavement 15%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
Region: KMR										
Parish: St. Andrew										
No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-002 Mount Horeb	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/3/2011	160 m <sup>3</sup>	36,552,874.70	18,200,642.20	85	Preliminary: 70% Earth works: - ongoing 100% Structure :Gabion wall- ongoing 100% Structure :Construction of RRwall - 46% Pavement : 60% Drainage: 60%
2	CW-002 Papine - Hardware Gap (Damage at up Yonder) MP15 -16	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/3/2011	642 m <sup>3</sup>	30,717,090.00	25,268,949.53	90	Earth Work: 100% RR wall -100% Parapet wall - 100% Out fall protection: - 20% Pavement: 0% Structure:
3	CW-002 Redlight - Hardware Gap MP 18,19-20	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/3/2011	618 m <sup>3</sup>	19,689,830.27	18,610,793.89	94	Earth Work: 100% Structure: RR wall - 100% Parapet all - 100% Pavement: 0% Outfall Protection 0%
<b>Total</b>							<b>86,959,794.97</b>	<b>62,080,385.62</b>		
Region: KMR										
Parish: St. Andrew										
No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-005 Jacks Hill Road	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	250m <sup>3</sup>	76,037,659.13	43,143,647.13	68	Preliminary: 65% Earth Work: 85% Structure: Random Rubble Wall: 75% Drainage :- RipRap -30% Outfall Protection: 0% Note - Land aquisition process has started by Property Management

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
2	CW-005 Persimmon Avenue Gully	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	392m <sup>3</sup>	63,739,063.44	16,931,499.28	35	Preliminary: 35 % Earth Work: 60% Structures: Gabion wall 40% Outfall Protection : 0% Contractor procured Teramesh. Work resumed on 4- October, 2011.
<b>Total</b>							<b>139,776,722.57</b>	<b>60,075,146.41</b>		

Region: KMR

Parish: St. Andrew

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-007 Halls Delight	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011		81,939,613.36	67,867,191.84	95	Preliminary: 85% Earth Works : 100% Structure: Gabion wall - 95% Outfall Protection: Reno Mattress 100% Drainage 90% Pavement: 80%
2	CW-007 Redlight - Hardware Gap MP 14-15	Rogers Land Development Ltd	Random Rubble Wall	25/10/2011	25/5/2012	367m <sup>3</sup>	37,533,479.50	35,605,985.65	95	Preliminary: 95% EarthWork: 100% Structure RR wall : 100% Pavement: Reinstatement of Road way 0%
3	CW-007 Redlight - Hardware Gap MP 16-17	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	677m <sup>3</sup>	60,519,654.92	56,053,374.92	95	Preliminary: 95% EarthWorks: 100% Structures: Random Rubble Wall - 100% Parapet Wall - 100% Outfall Protection 0% Pavement: 0%
4	CW-007 Cavaliers	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010 Actual start date 5-Mar-11	25/5/2011	0	101,413,919.71	88,807,236.09	85	Preliminary: 80% Earth Work: 85% Structures:RRWall:85% Pavement: 50% Drainage 100%
5	CW-007 Redlight - Hardware (damage at up Younder)	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	0	23,270,696.65	12,668,676.00	70	Preliminary: 70% Earth works; 100% wall : 100% Drain :50% Structures;Gabion Drainage:V-

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
6	CW-007 Papine - Redlight MP# 8	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	188 m <sup>3</sup>	56,939,698.52	40,478,968.52	75	Preliminary: 60% 75% Structure: Gabion wall - 70% Mass concrete - underpin existing RRRW 100% Outfall Protection: 80% EarthWork:
<b>Total</b>							<b>361,617,062.66</b>	<b>301,481,433.02</b>		

Region: KMR

Parish: St. Andrew

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-27 Paddington Drive	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	1-Mar-11		0.4km	36,437,763.68	16,254,239.71	100	Earth Works:100% Drainage :90% Pavement 100% Side Walk:100%
2	RW-27 Chevy Chase	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	24-Feb-11	24-Mar-11	.585km	21,461,921.73	17,987,095.14	100	Earth Works:100% Drainage :100% Pavement 100% Kerb only :90%
3	RW-27 Barbican Road	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	2-Mar-11		3.6km	118,123,587.43	94,947,522.82	85	Preliminary:80% Earth Works: 0% Drainage :80% Pavement 80% Side Walk: 85%
4	RW-27 Meadowland Drive	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	24-Feb-11	24-Mar-11	0.6km	29,725,248.94	28,044,125.49	100	Preliminary: 100% Earth Works:100% Drainage :100% Pavement 100%
5	RW-27 Maynard Road	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	22-Feb-11	24-Mar-11	.52km	20,596,149.77	16,998,352.83	100	Preliminary: 100% Earth Works: 100% Drainage : 100% Pavement 100%
<b>Total</b>							<b>226,344,671.55</b>	<b>174,231,336</b>		

Region: KMR

Parish: St. Andrew

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-029 Shooters Hill	Rogers Land Development Ltd	Road Rehabilitation Asphaltic Concrete	7-Feb-11	14/1/2012	1 Km	56,897,797.56	56,160,297.56	100	Preliminary: 100% Site Clearance:100% Earth Works:100% Drainage :100% Pavement 100% Side Walk:100% Kerb only :100%
2	RW-029 Lunar Drive	Rogers Land Development Ltd	Road Rehabilitation Asphaltic Concrete	21/2/2011	14/1/2012	0.5 Km	38,021,582.60	38,015,121.32	100	Preliminary:70% Site Clearance:100% Earth Works:100% Drainage :100% Pavement 100% Side Walk: 100%
<b>Total</b>							<b>94,919,380.16</b>	<b>94,175,418.88</b>		

Region: KMR

Parish: St. Andrew

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW031 Temple Meade	General Paving Co. Ltd.	Road Rehabilitation Asphaltic Concrete	22-Mar-11		1.1km	33,413,239.02	32,432,238.60	100	Preliminary:100 % Earth Works:100% Drainage: 100% Pavement: 100%
2	RW-031 Farringdon Cresent	General Paving Co. Ltd.	Road Rehabilitation Asphaltic Concrete	28-Mar-11		1.2km	33,718,658.92	32,100,533.92	100	Preliminary: 100% Earth Works:100% Drainage : 100% Pavement 100% Side Walk: 100%
<b>Total</b>							<b>67,131,897.94</b>	<b>64,532,772.52</b>		

Region: KMR

Parish: St. Andrew

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW 043 Shortwood Road	Surrey Paving & Aggregates Co. Ltd.	Road Rehabilitation Asphaltic Concrete	//		3.3km	202,263,712.47	0	5	Preliminary:0% Earth Works: 5% Drainage 0% Pavement 00%
2	RW-043 Belgrade Heights Road	Surrey Paving & Aggregates Co. Ltd.	Road Rehabilitation Asphaltic Concrete	7/12/2011		1.2km	53,309,393.94	0	28	Preliminary:5 % Earth Works:15% Drainage :0% Pavement 0% Retaining Structure: 70% Patching: 70%
3	RW 028 Hope Road JC St. Andrew	Surrey Paving & Aggregates Co. Ltd.	Drainage Structure RC Wall	//			64,747,066.14	0	0	Not yet started
4	RW-040 Seaview Avenue	Surrey Paving & Aggregates Co. Ltd.	Road Rehabilitation Asphaltic Concrete Overlay	7/12/2011		600 m	25,029,332.38	24,725,239	100	Preliminary:100 % Pavement: 100 % Kerb Wall:100%
<b>Total</b>							<b>345,349,504.93</b>	<b>24,725,239</b>		

Region: KMR

Parish: ST. CATHERINE

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-015 Sinclair Drive	Construction Solution	Road Rehab (DSD)	17-Jan-11	July 2011	0.857 km	51,043,269.44	48,248,714.44	98	Prelim 100%; Site Clearance100%; Drainage 100%; Earthworks 100%; Pavement 99%; Retaining Structures 100%. The defects highlighted to the contractor for correction. The surface will require asphaltic concrete to withstand future flooding. Site instructions have been issued for additional cross drain and v-drain to address drainage problems.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
2	RW015 Lucky Valley Pen	Construction Solution	Road Rehab (DSD)	17-Jan-11	July 2011	4 km	90,527,727.85	90,527,727.85	100	Prelim 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%.
3	RW015 McVickers Road	Construction Solution	Road Rehab (DSD)	17-Jan-11	Nov-11	1.4 km	58,885,869.93	58,885,869.93	100	Prelim 90%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavement 100%; Retaining Structures 100%.
4	CW001 Garden Hill Rennal Browns Town	Brighton Engineers	Ret. Wall (RRW)	29-Jan-11	Nov-11	1599m <sup>3</sup>	89,258,544.63	89,258,544.63	100	Prelim 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. The retaining wall construction was a success, completed within schedule.
5	CW006 Highfield Drive, Ensom City	Alcar Construction	Box Culvert (RC)	24-Jan-11	Jul-11	.015km	10,900,713.95	10,900,713.95	100	Prelim 100 %; Site Clearance 100 %; Earthworks 100%; Pavements 100%; Retaining Structures 100%.
6	RW013 Featherbed Lane (Upper - Lower Homestead) Highfield Drive, Ensom City	Alcar Construction	Road Rehab (AC)	24-Jan-11	Nov-11	4km	58,991,232.17	15,239,692.04	75	Prelim 67%; Site Clearance 100 %; Drainage 55%; Earthworks 80 %; Pavements 70%;
7	RW013 Tulloch - Zion Hill Bridge	Alcar Construction	Road Rehab (DSD)	24-Jan-11	Dec-11	13km	301,622,569.85	228,704,251.62	78	Prelim 75 %; Site Clearance 100%; Drainage 70%; Earthworks 70 %; Pavements 70%; Retaining Structures 95%.
8	RW013 Ewarton - Worthy Park	Alcar Construction	Road Rehab (AC/DSD)	24-Jan-11	Dec-11	10.22	536,281,757.22	287,794,361.13	60	Prelim 58%; Site Clearance 100%; Drainage 50%; Earthworks 60 %; Pavements 15%; Retaining Structures 80%.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
9	RW019 Riversdale - Pear Tree Grove	Rogers Land Development	Road Rehab (DSD)	10-Feb-11	Dec-11	12.3km	198,448,919.58	70,782,332.79	45	Prelim 45 %; Site Clearance 80 %; Drainage 40%; Earthworks 60%; Pavements 40%; Retaining Structures 65%.
10	RW019 Old Troja Road	Rogers Land Development	Road Rehab (DSD)		Dec-11	3.5	48,027,606.98	0.00	0	not yet started
11	IWP004 Patching ( ACE)- St. Catherine	Asphaltic Concrete Enterprise	Patching	1-Apr-11	Apr-11	6,370m <sup>2</sup>	18,079,918.80	18,079,918.80	100	Patching 100% complete. <b>(Completed May 04, 2011).</b>
12	IWP001B Patching ( Surrey)- St. Catherine	Surrey Paving & Aggregate	Patching	1-Apr-11	Apr-11	11,130m <sup>2</sup>	29,383,200.00	29,383,200.00	100	Patching 100% complete.
13	McCooks Pen	Construction Solution	Road Rehab (DSD)	9-Feb-11	Aug-11	1.45km	46,941,132.62	46,941,132.62	100	Prelim 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. The project is complete.
14	Nightengale Groove	Construction Solution	River Training	6-Feb-11	Jun-11		37,037,220.63	37,037,220.63	100	Prelim 100%; Site Clearance 100%; River Training 100%; Earthworks 100%; Berm 100%. The scope of work has ben completed.
15	RW026- Dark Hole to Brick Hut	Brighton Engineers	Road Rehab (DSD)	25/03/2011	Mar-12	5.6km	162,815,632.16	0.00	75	Prelim .75%; Site Clearance 100%; Drainage 95%; Earthworks 100%; Pavements 70%;
16	RW026- Byles to Dover	Brighton Engineers	Road Rehab (DSD)	25/03/2011	Mar-12	3.6km	60,361,801.85	0.00	98	Prelim. 85%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 85%;
17	RW015 Commadore	Construction Solution	Road (AC)	17-1-2011	Jul-11	1.5km	19,184,345.20	19,071,080.20	100	Site Clearance. 100%; Drainage 100%; Earthworks 100%; Pavements 100%;

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
18	Westminister	Construction Solution	Road Rehab (DSD)	9-Feb-11	Aug-11	1.4km	71,085,615.09	71,085,615.09	85	Prelim 90%; Site Clearance 100%; Drainage 90%; Earthworks 100%; Pavements 50%;
19	RW018 - Settlement	Construction Solution	Road Rehab (AC/DSD)	9-Feb-11	Aug-11	0.75km	64,114,974.26	64,114,974.26	85	Prelim 80%; Site Clearance 100%; Drainage 85%; Earthworks 100%; Pavements 60%; Retaining Structures 95%. The work progress was set back because of a burst main water pipe that had to be replaced at various sections on the road. Drains had to be demolished and reconstructed after the upgrading of these pipes.
20	Fairview Community Roads	YP Seaton & Associates	Road Rehab (AC)	2-May-11	2-May-12		202,586,786.04	71,501,363.04	45	Prelim 15%; Site Clearance 30%; Drainage 10%; Earthworks 12%; Pavements 20%; Retaining Structures 0%.
<b>Total</b>							<b>2,155,578,838.25</b>	<b>1,257,556,713.02</b>		

**Region: North East**

**Parish: ST. THOMAS**

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-042 Albion - Llandewey	Alcar Construction Co. Ltd	Road rehabilitation DSD/ Asphaltic Concrete	23-Nov-10	5/25/2012	9 km	455,522,853.96	370,579,566.72	95	Preliminary: 80% Site Clearance. 100% Drainage. 75% Earthworks. 95% Retaining Structure. 95% Pavement Layers. 80%
2	RW-042 Unity- Toms River(Bellmont/King Weston St.Thomas	Alcar Construction Co. Ltd	Road rehabilitation DSD	26-Apr-11		6.7 km	204,903,085.20	29,402,198.09	25	Preliminary: 30% Site Clearance. 30% Drainage. 0% Earthworks: 20% Retaining Structure. 15% Pavement Layers. 0%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
3	RW-34 Bath-Barretts Gap	Alcar Construction Co. Ltd	Road rehabilitation DSD	25-Feb-11	1/25/2012	5.7 Km	89,040,821.74	38,241,969.06	40	Preliminary: 35% Site Clearance. 100% Drainage. 0% Earthworks.50% Retaining Structure. 50% Pavement Layers. 5%
4	RW-34 Morant Crossing- White Hall	Alcar Construction Co. Ltd	Road rehabilitation DSD	28-Feb-11	1/25/2012	8.7Km	166,402,427.47	34,011,755.93	40	Preliminary: 40% Site Clearance. 50% Drainage. 5% Earthworks: 45% Retaining Structure. 95% Pavement Layers. 45%
5	RW-34 Friendship Wilmington (Stewart Mountain Road)	Alcar Construction Co. Ltd	Road rehabilitation DSD	1-Mar-11	1/25/2012	5.7km	51,073,667.09	31,235,477.96	70	Preliminary: 40% Site Clearance. 80% Drainage. 45% Earthworks: 70% Retaining Structure. 0% Pavement Layers. 50%
6	RW-33 Lloyds - Lowe mountain	Asphalt Concrete Enterprise	Road rehabilitation DSD	21-Feb-11	3/25/2012	4.3km	148,023,563.53	75,410,756.60	78	Preliminary: 60% Site Clearance. -100% Earth Works - 75% Pavement - 60% Structure: RRWall - 75% Structure :Gabion Wall -95% Drainage: 50%
7	RW-33 Springfield	Asphalt Concrete Enterprise	Road rehabilitation DSD	21-Feb-11	3/25/2012	.5km	16,688,277.57	13,518,658.96	100	Preliminary: 100% Site Clearance. -100% Earth Works - 100% Pavement - 100 % Drainage:100%
<b>Total</b>							<b>1,131,654,696.56</b>	<b>592,400,383.31</b>		

Region: North East

Parish: PORTLAND

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
-----	--	-----------------	--------------	------------	----------------	---------------------------------------	-----------------------------	----------------------------	----------------	---------

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW020 Hope Bay - Coopers Hill	YP Seaton & Associates Co. Ltd.	Road Rehab	1/17/2011	12/29/2011	20.9	394,267,427.17	37,057,248.98	14%	Site Clearance 96% Earth works 52% (Formation test results pending). Drainage 4.2% (channel demolition is 100% , 128m of U-drain Concrete and Blockwork in Progress), Pavement 12.3% - Approx. 3480 km of base course has been tested (results pending) Marl Test results of samples to be submitted. Coopers Hill Gabion Retaining walls are on hold due to geotextile rate settlement process. Other Retaining Walls have been identified and construction is to commence. Variation required to cover damage caused by flood rains in January and February 2011.
2	RW022 Bangor Ridge - Mahoe (Silver Hill)	YP Seaton & Associates Co. Ltd.	Road Rehab	1/17/2011	12/29/2011	3.3	73,186,772.99	11,148,970.23	15%	<b>Site Clearance</b> 95%, <b>Earthworks</b> (formation)74% (Church Rd. formation 95% complete and , <b>Base work</b> 40% (Church Rd. is 90% complete. No Test results submitted to date), <b>Drainage</b> 32% (Kerb and Channel installation 90% Complete per sketch plan (hauching need in most areas). Work on the approx. 320m additional drains has commenced. V-drains concrete works 90% complete per sketch plan approx. Work on the approx. 495m additional one. has commenced.) Retaining walls have been identified and are to commence.
3	RW022 Mt. Pleasant (PC)	YP Seaton & Associates Co. Ltd.	Road Rehab	1/17/2011	12/29/2011	0.626	23,297,787.11	23,004,048.01	98%	Site Clearance 100%, Drainage 100%, Pavement 100%. Additional U-drain to be constructed. Relocation of 4" and 2" dia. Metal Pipes to be completed. 13 entrances to be adjusted.
5	Friendship Road	YP Seaton & Associates Co. Ltd.	Road Rehab	1/17/2011	12/29/2011	1.085	21,911,364.84	18,450,937.37	100%	Complete. Road officially opened by the Hon. Minister. Official takeover to be done first week of October 2011.
	Rock Hall	General Paving Company Limited	Road Rehab	1/17/2011	12/29/2011	2.4	25,541,327.28	22,615,006.53	99%	Site Clearance 100%, Drainage 100% (Additional 15m of Kerb and Channel to be installed) Base work 100% Prime 100% DSD 95%. Additional Retaining Walls are to be constructed.
	Cuffy's Head - West End (Phase I)	General Paving Company Limited	Road Rehab	1/17/2011	12/29/2011	0.65	12,722,421.07	12,385,289.95	100%	Complete

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	Cuffy's Head - West End (Phase II)	General Paving Company Limited	Road Rehab	1/17/2011	12/29/2011	0.425	12,511,669.93	10,359,571.49	100%	Complete
	Vinery	General Paving Company Limited	DSD	1/17/2011	12/29/2011	0.4	11,686,204.51	11,317,992.74	100%	Complete
	Swift River -Shirley Castle	General Paving Company Limited	Patching	1/17/2011	12/29/2011			2,342,387.50	100%	Complete
	Shirley Castle (McCain Break-away)	General Paving Company Limited	Construct RRW	1/17/2011	12/29/2011			2,315,517.07	100%	Complete
	Buff Bay - Whitehall	General Paving Company Limited	Temporary Restoration	1/17/2011	12/29/2011		3,391,008.12	3,082,734.65	95%	Earthworks 100%, Site Clearance 100%, Drainage n/a, Pavement 100%
	Tranquility - Bangor Ridge	General Paving Company Limited	Road Rehab	1/17/2011	12/29/2011		9,936,187.66	7,502,647.04	100%	Site clearance 100%, Drainage 100% (2 no. 900mm culverts replaced and 2 catch basins, New v-drains and Kerb and Channel completed). Project has been totally re-scoped and estimate has been prepared for variation approval due to previous flood damage as last reported. Retaining walls are to be constructed.
	Fairfield Primary School	General Paving Company Limited	Overlay	4/18/2011			9,271,977.28	8,286,055.12	95%	Site Clearance 100%, Drainage 100%, Earth works 100% Pavement 100%. Additional u-drain to be constructed.
	School House Corner Swift River	General Paving Company Limited	Replace Collapsed Culvert	1/17/2011	12/29/2011			3,225,180.04	100%	Complete
	Chepstowe to Peters Hill	General Paving Company Limited	Temporary Restoration	1/17/2011	12/29/2011		7,094,943.36	6,031,115.51	100%	Earthworks 100%, Site Clearance 100%, Drainage n/a, Pavement 100%
	Church Hill Corner - Muir Park	General Paving Company Limited	Temporary Restoration	1/17/2011	12/29/2011		2,495,421.72	2,412,921.72	100%	Complete
	Norman Lane	General Paving Company Limited	Patching	1/17/2011	12/29/2011			4,230,000.00	100%	Complete

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	Baker Street	General Paving Company Limited	Patching	1/17/2011	12/29/2011			1,471,100.00	100%	Complete
	Second Street	General Paving Company Limited	Patching	1/17/2011	12/29/2011			1,125,650.00	100%	Complete
7	RW023 Buff Bay Valley	Surrey Paving & Aggregate Co. Ltd.	RRW	1/17/2011	12/29/2011		80,972,351.72	48,583,411.03	60%	<b>Section by-pass:</b> base course 100% Surfacing 70% Drainage 95%, Excavation for 1st breakaway. Random Rubble Wall (RRW) for Section in prog. 95%, Cascade Gabion retaining wall Extension 95% & adjoining RRW 100%. 2nd RRW in Cascade 100% bushing at detour road 100%.
	Total						<b>688,286,864.74</b>	<b>236,947,784.96</b>		

Region: North East

Parish: ST. MARY /ST. ANN

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW 012 St. Mary, St. Ann.	Dwight's Construction Company Limited	Road Rehab	16/12/2010	December 2011			328,091,259.33	80	Prelim .60%; Site Clearance 95%; Drainage 80%; Earthworks 95%; Pavements 85%; Retaining Structures 70%. The progress of work is consistent and adhering to programme
	RW 012 St. Mary, St. Ann .Derry Hazzart	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	15.6km	334,338,036	278,712,397.09	87	Preliminaries 60%, Site Clearance 100%, Drainage80%, Earth works 100%, Pavement 80% Retaining Walls50%
	RW 012 St. Mary, St. Ann. Blackstonage- Halifax Bridge	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	22.58km	201,247,975	198,635,656.15	95	Preliminaries 70%, Site Clearance 100%, Drainage80%, Earth works 100%, Pavement 95% Retaining Walls 100%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENNGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	RW 012 St. Mary, St. Top Valley Bush	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	2.8	51,254,804	38,426,998.67	70	Preliminaries 30%, Site Clearance 100%, Drainage30%, Earth works 100%, Pavement 90% Retaining Walls0%
	RW 012 St. Mary, St. Ann. Halifax Bridge- Lucky Hill	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	5.4km.	137,711,730	83,269,522.90	40	Preliminaries 30%, Site Clearance 100%, Drainage40%, Earth works 100%, Pavement 55% Retaining Walls0%, Operation Suspended awaiting NWC action to proceed
	RW 012 St. Mary, St. Ann. Barracks River	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	6.8km.	329,625,483	207,916,386.60	50	Preliminaries 50%, Site Clearance 30%, Drainage 40%, Earth works 75%, Pavement % Retaining Walls 80%
	RW 012 St. Mary, Wellington	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	Dec-11	5.3km.	132,875,792	112,219,600.20	98	Preliminaries 50%, Site Clearance 100%, Drainage100%, Earth works 100%, Pavement 98% % Retaining Walls%
	RW 012 St. Mary, Linton Housing Scheme	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	Dec-11	3km	27,448,483	0.00	70	Preliminaries 30%, Site Clearance 100%, Drainage5%, Earth works 100 %, Pavement 60 % % Retaining Walls100%
	RW 012 St. Mary, Gully Road	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	Dec-11	6km	51,031,920	45,192,856.17	80	Preliminaries 60%, Site Clearance 100%, Drainage 80%, Earth works 100%, Pavement 75% % Retaining Wall 0%
	RW 012 St. Mary, St. Ann.Free Hill - Geddes Town	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	12.4km	234,227,773	88,894,060.85	70	Preliminaries 30%, Site Clearance 100%, Drainage40%, Earth works 100%, Pavement 60% Retaining Walls0%, <b>NWC Continues to install Water pipes</b>

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	RW 012 St. Mary, Mount Alto	Dwight's Construction Company Limited	R.R Wall Construction and Gabion	17/2/2011	December 2012		18,679,104	10,557,308.66	100	Gabion wall section 100%, Retaining Wall Construction Commenced 100%
	RWO12 Back Street Hunts town	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	2km	28,161,332	11,962,329.21	98	Preliminaries 70%, Site Clearance 100%, Drainage 100%, Earth works 100%, Pavement 100% Retaining Walls 0%, Practically Completed
2	CW-004 Alligator Church, Rio Grande Valley	NF Barnes	RR Wall Construction	10-Oct-10	December 2011		178,184,702.70	159,973,742.70	95	Prelim .95%; Walls.100%. Drainage 70% The progress of work has improved despite consistent heavy rains, Pavement works to be completed <b>wearing surface to be done</b>
3	CW-003 Border Cuffy Gully	YP Seaton & Associates	RR Wall Construction	8-Oct-10	December 2011		52,544,975.49	50,621,022.44	100	Prelim .100%; Walls.100%. Drainage 100%, Pavement 100% Roadway now reopened to vehicular traffic
<b>Total</b>							<b>1,777,332,110.12</b>	<b>1,614,473,140.95</b>		

Region: North East

Parish: ST. ANN

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-008 Lime Hall	General Paving Company Limited	Random Rubble Wall	12-Dec-10	May 2011	272.6	18,217,452	14,749,899	95	Retaining wall is now 97%, Engineering fill 97% complete Protective works for RR Wall now 98% complete.
2	CW-008 Milford Box Culvert	General Paving Company Limited	Box Culvert	28-Mar-11			82,244,512.54		7	Sub- contractor will not construct box culvert at present rate.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
3	RW-014 White River-Newstead Bridge	General Paving Company Limited	Road Rehabilitation	7-Mar-11			100,020,076.99	15,442,118.93	40	formation 100%, Soft spot 58%, construct catch basin 50%, base course 67% prime 100%, Const. head & toe wall 26%, parapet & coping 33% patching 42% Pace of work is now progressing reasonably well.
4	RW-014 Home Castle- Thicketts	General Paving Company Limited	Road Rehabilitation	28-Mar-11			19,027,572.98	14,754,823.09	100	Minor repair work still not done.
5	RW-014 Knapdale - Sturge Town	General Paving Company Limited	Road Rehabilitation	28-Mar-11			86,456,977.82	8,154,441.10	20	Shaping of formation now in progress 90%, Base material 38%, Prime 47%, Excavation and laying of kerb blocks 5% rock excavation 85% Excavation for kerb and channel now in progress.
	RW-014 Lime Hall- Green Park	General Paving Company Limited	Patching & Excavate Soft Spot	19-Aug-11					90	Squaring and patching of pot holes, excavate and remove soft spots, repair damaged box culvert now in progress. Emergency work.
	RW-014 Priory- Bamboo	General Paving Company Limited	Patching	19-Aug-11					85	Squaring and patching of pot holes now in progress. Emergency work.
6	RW-014 Great Pond Roads	General Paving Company Limited	Road Rehabilitation	30-May-11			20,300,360.00	5,448,311.80	50	Sheet patching 27%, Construct cross drain 73%, Quaring and patching of pot holes now in progress.73%, Repairing of kerb and channel 90%, V- drain 80% completed. Still awaiting work programme from contractor.
<b>Total</b>							<b>326,266,952</b>	<b>58,549,594</b>		

Region: North East

Parish: ST. ANN

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-014 Culloden - Knibb Street	General Paving	Road Rehab.	6-Nov-10	June 2011	16.25 KM	100,677,389	40,968,473	75%	Prelim.60% Site Clearance 100% Drainage 75% Earthworks 100% Pavement 55%
1	RW-014 Fullerton Park - Thatchwalk	General Paving	Road Rehab.	6-Nov-10	June 2011	4.6 Km	54,678,337	2,838,665	25%	Prelim. 5% Site Clearance 100% Drainage35% Earthworks 100% Pavement 5%
<b>Total</b>							<b>155,355,726.15</b>	<b>43,807,139</b>		

Region: Western

Parish: TRELAWNY

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-035 Martha Brae-Peru	A.C.E.	Road Rehab.	18-Jan-11	Dec 2011	7.8 Km	69,794,239	16,718,263	55%	Prelim.50% Site Clearance 100% Drainage 85% Earthworks 96% Pavement 50%
2	RW-035 Martha Brae-Kinloss	A.C.E.	Road Rehab.	18-Jan-11	Dec 2011	4.3 Km	88,676,005	4,678,437.87	20%	Prelim.30% Site Clearance 100% Drainage 15% Earthworks 60% Pavement 5% Retaining Structures 5%
3	RW-035 Clarks Town - Hyde	Asphaltic Concrete Enterprise Ltd	Road Rehabilitation	Jan 2011	Jan 2012	1.75 km	32,034,065	16,149,571	63%	Work has resumed on this control section. The Subcontractor has commenced excavations for the Side Drains and is preparing to construct the Cross Drains
<b>Total</b>							<b>190,504,309</b>	<b>37,546,272</b>		

Region: Western

Parish: Trelawny

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENNGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW036 New Hope - Lodge	Rogers Land Development Ltd	Road Rehabilitation- DSD	Jan 2011	Jan 2012	1.03 km	24,567,723	17,895,997	27%	No additional work has taken place in two months. Most of the control section have become heavily scoured.
2	RW036 Wait-a-Bit - Joe Hut	Rogers Land Development Ltd	Road Rehabilitation- DSD	Jan 2011	Jan 2012	1.65 km	43,563,361	14,106,891	37%	Bushing was recently done and Sub-contractor has begun to excavate for the construction of Catchment Basins. Some sections of this Corridor have become scoured due to heavy rainfalls.
3	RW036 Warsop - Thompson Town	Rogers Land Development Ltd	Road Rehabilitation- DSD	Jan 2011	Jan 2012	6.42 km	113,762,104	4,247,180	8%	Work is progressing slowly due to the heavy rainfalls during the afternoons. Only the Gabion Wall is presently being worked on for this control section.
<b>Total</b>							<b>181,893,187.62</b>	<b>36,250,068.03</b>		

Region: Western

Parish: ST. JAMES

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL% COMP	REMARKS
1	RW-004 John's Hall	Y P Seaton & Associates Company Limited	Road Rehabilitation at John's Hall Bridge	18/11/2010	17/11/2011		455,639,208.60	190,420,584.00	37	Site Clearance 50%; Earthworks 50%; Box Culvert #1 90%; Box Culvert #2 10%; Metal Bridge 0%; Temporary Bridge 100%; Roadway 30%; Detour Roadway 100%.
2	RW-002 Queen's Drive	Surrey Paving & Aggregate Company Limited	Asphaltic Concrete Overlay	15/09/2010	14/09/2011		173,150,557.28	163,529,186.73	95	Regulation 100%; Kerb & Channel 33%; Milling 81%; Asphalt 79%; Sidewalk 100%; Kerb 100%; Reinstatement of Trench 100%; Repair Kerb & Channel 94%; Retaining Wall 100%; Retaining Wall Double 8'. The progress of work is satisfactory. Defects need to be done.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENNGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
3	RW - 038 Montego River Bridge	Ashtrom Ltd.	Road Rehabilitation	8/22/2011	9/4/2011				100	completed
4	RW -039 Airport Round-a-Bout	Surrey Paving & Aggregate Company Limited	Road Rehabilitation	6/8/2011	6/7/2012				4	Shallow Patch 0%; Regulation 0%; Milling 0%; Sidewalk 40%; Asphalt 0%; Kerb only 60%; Drainage 30%.
5	RW 040 Sunset & Gloucester Avenues	Surrey Paving & Aggregate Company Limited	Asphaltic Concrete Overlay	6/13/2011	6/14/2012		164,070,024.21		3	Regulation 0%; Kerb & Channel 0%; Milling 0%; Asphalt 0%; Sidewalk 0%; U Drain 0%; Retaining Wall 25%; Repair Kerb Wall 0%.
<b>Total</b>							<b>792,859,790.09</b>	<b>353,949,770.73</b>		

Region: Western Region

Parish: St. James

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	Dumfries - Canaan	YP Seaton & Associates Company Limited	Road Rehab Double Surface Dress	Feb.2011	Feb. 2012	5.5 Km.	137,821,256	80,802,267.76	60%	(1)Cut Overhanging-100%, (2)Bushing-100%, (3) Clean Side Drain-100%, (4)Prepare Formation-100%, (5)Clean Culverts-100%, (6)Repair Public Utility-Water Pipe-(on-going) & Electrical lines (completed), (7) Sub-base-90%, (8) Construct Earth Drains-80% (9) Base Course - 80%, (10) 900mm U-Drain 90%, (11) Culvert & Catch Basin 100% (12) Prime Coat 55% (13) Double Surface Dress 55% (14) Cut to Spoil Earth 100% <b>(Note: Progress is satisfactory)</b>

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
2	Springmount - Sunderland	YP Seaton & Associates Company Limited	Road Rehab Double Surface Dress	Feb.2011	Feb. 2012	3.2 Km	89,695,257.56	40,997,847.59	50%	(1) Bushing-100%, (2)Remove Landslips-100%, (3)Cut Overhanging-100%, (4) Repair Public Utilities-water pipes-(on-going) (5) Dust & Traffic Control-(on-going), (6) RR-Wall-90% (7) Culverts & Catch Basins-90% (8) Gabian Wall 90% (9)Sub-Base 100% (10) Borrow to Fill 100% (11) Base Course 60% (12) Construct 600x600 U-Drain 60% (13) Random Rubble Parapet 10% <b>(Note: Rate of Progress has slowed in the last review period. No significant amount of work activities were undertaken on site)</b>
3	Granville - Retirement	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	7.3 Km	216,169,644.59	74,314,413.02	60%	(1) Bushing 100%, (2) Cut Overhanging 100% (3) Clean Side Drains 100%, (4) Const. Earth Drains 60%, (5) Prepare Formation 100%, (6) Remove Landslips 100% (7) Culvert & Catch Basins 90% (8) Sub-base -(100%) (9) Dust & Traffic Control, (on-going) (10) 900mm U-Drain-90%, (11) Base Course 60%. (12) Repair Public Utilities (on-going) (13) V-Drain 60% (14) Kerb & Channel 40% (15) RR Parapet Wall -75% (16) Prime Coat - 10% <b>(Note: No significant amount of work was executed during the review period. Rate of Progress had slowed during the period, but the overall progress is satisfactorily)</b>
4	Norwood - Ironshore	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	4.4 Km.	256,958,291.07	83,249,917.20	25%	(1) Bushing-50%, (2)Borrow to Fill -40%, (3)Site Clearance-95% (4) Prepare Formation-100% (5) Cut Overhanging-100% (6) Dust & Traffic Control-(on-going) (7) Subbase 50% (8) Clean Silt Deposit -100% (9) 900mm Culvert 50% (10) Kerb Wall 10% (11) Base Course 15% (12) 900mm Conc. U-Drain 5%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTN (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
5	Rosemount - Crescent	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	0.97 Km	41,375,568.34	10,826,948.34	50%	(1) Bushing-100% (2) Prepare Formation 100% (3) Base Course 80%, (4)V-Drains 40%, (5)Dust & Traffic Control on-going (6) Clean Culvert 100%
6	Hatfield (PC)	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	0.35 Km	10,002,143.60	7,836,696.16	95%	(1)Prepare formation-100% (2) Conc. V-Drain 100% (3) Base Course 90% (4) Dust and Traffic Control on-going (5) Bush & Clear Shrubbery 100% (6) Prime Coat 100% (7) 38mm thick Asphalt Concrete Overlay 100%
7	Kings Street - Green Pond	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	5.4 Km	208,255,182.28	45,014,018.18	40%	(1) Clean Drains-100% (2) Prepare Formation-95% (3) Dust & Traffic Control-(on-going) (4) Cut to Spoil -100% (5) Sub-Base 100% (6) Base Course 60% (7) Concrete V-Drain - 70% (8) Kerb & Channel -50% (9) Culvert 25% (10) Construct Outlets 50% (11) RR Wall -100% (12) Bushing 90% (13) Excavate Soft Spots 40% (14) Concrete Cross Drain 25% (15) Milling 60% Regulate 20% (16) Repair Public Utilities water pipe on-going (17) Costruct Kerb Wall -40% (18) Construct 600x600 U-Drain
8	Palmyra - Cornwall	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	1.36 Km	67,806,515.19	40,136,882.72	70%	(1) Bushing -75%, (2) Prepare Formation-100%, (3) 900mm dia Culverts-100%, (4) Repair Public Utility-water pipes (on-going), (5) Rock Excn-100%, (6) Borrow to Fill-100% (7) Dust & Traffic Control (on-going) (8) Base Course 80% (9) Conc. U-Drain 95% (10) Construct Entrances 90% (11) Construct Kerb Wall 80% (12) RR Wall 90% (13) Cut Trees 50% (14) Parapet Wall 75% (15) Prime Coat 100% (16) Kerb & Channel 50% (17) V-Drain 90% <b>(Note: Progress is satisfactory, although no significant amount of work was done during the last period)</b>

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	<b>TOTAL</b>						<b>1,028,083,859</b>	<b>383,178,990.97</b>		

Region: **Central**

Parish: **ST. ELIZABETH**

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-025 Punches - Cattaboo	Rogers Land Development Limited	Road Rehab D.S.D.	2-Feb-11	1-Feb-12		37,239,672.97	25,222,669.69	61	Prelim.50%; Site Clearance 100%; Drainage 84%; Earthworks 100%; Pavements 62%; Retaining Structures Nil%. The progress of work slowly.
2	RW-025 Craige - Bailey Ground	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	26-Jan-11	1-Feb-12		29,998,348.59	24,839,794.82	98	Prelim.90%; Site Clearance 100%; Drainage 80%; Earthworks 100%; Pavements 100%; Retaining Structures Nil%. The progress of work is progressing slowly.
3	RW-025 Barbary Hall - Cherry Gardens	Rogers Land Development Limited	Road Rehab D.S.D	17-Jan-11	1-Feb-12		22,064,084.37	11,816,934.37	53	Prelim.50%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 54%; Retaining Structures Nil%. The progress of work is progressing slowly.
4	RW-025 Bellevue - Queensbury	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	24-Jan-11	1-Feb-12		47,388,872.30	44,311,898.85	100	Prelim.100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. Work is now complete.
5	RW-025 Leeds - Smoothland - Mount Plymouth	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	7-Feb-11	1-Feb-12		47,590,382.44	46,088,010.61	98	Prelim. 95%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures Nil%. The progress of work is progressing slowly.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
6	RW-025 Seaview - Queensbury	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	24-Jan-11	1-Feb-12		34,531,178.95	16,018,231.74	42	Prelim.45%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 35%; Retaining Structures Nil%. The progress of work is progressing slowly.
7	RW-025 Carisbrook - Dry Harbour	Rogers Land Development Limited	Road Rehab D.S.D	10-Feb-11	1-Feb-12		40,432,331.64	28,471,420.85	91	Prelim. 50%; Site Clearance Nil%; Drainage 99%; Earthworks 100%; Pavements 90%; Retaining Structures 100%. The progress of work is improving.
8	RW-025 Arlington - Ghetto	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	10-Feb-11	1-Feb-12		20,954,065.49	12,413,665.97	66	Prelim.36%; Site Clearance 100%; Drainage 96%; Earthworks 100%; Pavements 57%; Retaining Structures Nil%. The progress of work has slowed considerably.
9	RW-025 Crane Road - Parrotte	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	10-Feb-11	1-Feb-12		62,542,556.13	17,822,678.63	44	Prelim. 55%; Site Clearance 100%; Drainage Nil%; Earthworks 100%; Pavements 45%; Retaining Structures Nil%. The progress of work is progressing slowly.
10	RW - 008 Mocho - Springfield	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	2-Nov-10	1-Nov-11		166,739,221.86	152,555,181.88	100	Prelim. 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. Completed
11	CW-005 Black River Hospital Seawall	Rogers Land Development Limited	Road Rehab	12-Nov-10	11-Nov-11		26,869,724.50	26,869,724.50	100	Prelim.70%; Site Clearance 100%; Drainage 70%; Earthworks 100%; Pavements Nil%; Retaining Structures 100%. The progress of work is progressing slowly.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
12	RW-025 Newell - Bethany / Hounslow	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	25-Feb-11	1-Feb-12		32,999,235.38	17,412,075.12	49	Prelim. 50%; Site Clearance 100%; Drainage 2%; Earthworks 100%; Pavements 54%; Retaining Structures Nil%.
<b>Total</b>							<b>569,349,674.60</b>	<b>423,842,287.02</b>		

Region:Central

Parish: MANCHESTER

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	Devon - Skull Point		Micro Surfacing				171,715,219	158,847,200	100%	Preparatory Works 100%; Pavement 100%; "U"Drain and "V" Drain 100% completed Works extended by 800m to the end of the control section now completed. Remedial works to be completed to pavement and drain
	Dump - Highgate Hall		Micro Surfacing				7,706,444	6,789,576	100%	MICRO-SURFACING COMPLETED Pavement structure to be designed for total reconstruction under a future programme.
<b>Total</b>							<b>179,421,663</b>	<b>165,636,776</b>		

Region: Central

Parish: Manchester

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	Rocky Park RW 021	Build Rite Construction CO.Ltd.	Road Rehab V-Drain, DSD, U-Drain, RR Wall	7-Mar-11		0.8 Km	40,332,460.33	27,777,299.62	89%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 70% EARTHWORKS: 90% PAVEMENT: 50% ROCK EXCAVATION:100%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENPTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
2	Retreat Road RW 021	Build Rite Construction CO.Ltd.	Road Rehab V-Drain, DSD, U-Drain, RR Wall, A/C	7-Mar-11		0.59 Km	15,140,725.01	9,979,301.88	70.0%	PRELIMINARIES: 70% CLEARANCE: 100% DRAINAGE: % EARTHWORKS: 95% PAVEMENT: 60% SITE
3	Chudleigh Housing Scheme RW 021	Build Rite Construction CO.Ltd.	Road Rehab V, Drain, DSD, A/C, RR Wall	7-Mar-11		2.106 Km	80,260,713.39	69,917,600.52	95.0%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 85% RR WALL (Civil Work) 100%
5	Lower Christiana RW 021	Build Rite Construction CO.Ltd.	Road Rehab V, Drain, DSD, A/C, RR Wall	7-Mar-11		1.20 Km	62,948,801.59	23,309,337.36	48%	PRELIMINARIES: 35% SITE CLEARANCE: 100% DRAINAGE: 99% EARTHWORKS: 20% PAVEMENT: % RR WALL (Civil Work) 70%
6	Bronte Road RW 021	Build Rite Construction CO.Ltd.	Road Rehab DSD, A/C, RR Wall, U-Drain	7-Mar-11		5.950 Km	171,600,761.97	161,836,141.16	89%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 60% EARTHWORKS: 100% PAVEMENT: 95% WORK: 90% CIVIL
7	Top Hill Grove Place RW 021	Build Rite Construction CO.Ltd.	Road Rehab DSD, V-Drain, HDPE Pipe, RR Wall			3.700Km	42,487,530.90	31,843,883.26	80%	PRELIMINARIES: 80% SITE CLEARANCE: 100% DRAINAGE: 80% EARTHWORKS: 90% PAVEMENT: RR WALL 75%
8	Landsettlement Loop RW 021	Build Rite Construction CO.Ltd.	Road Rehab A/C, DSD, V-Drain	7-Mar-11		2.5Km	35,367,435.25	26,877,519.86	100%	PRELIMINARIES: 80% SITE CLEARANCE: 100% DRAINAGE: 80% EARTHWORKS: 90% PAVEMENT: 75%
9	Wildman Street RW 021	Build Rite Construction CO.Ltd.	Road Rehab V-Drain, DSD, HDPE Pipe, U-Drain			.412Km	23,860,004.33	14,708,518.76	62%	PRELIMINARIES: 40% CLEARANCE: 100% DRAINAGE: 5% EARTHWORKS: 90% PAVEMENT: 75% SITE
10	Webb Road RW 021	Build Rite Construction CO.Ltd.	Road Rehab DSD, A/C, V-Drain, Gabion Wall			6.4Km	34,521,904.68	25,439,967.71	100%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100%
<b>TOTAL</b>							<b>506,520,337.45</b>	<b>391,689,570.14</b>		

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
Region: Central										
Parish: CLARENDON										
No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	Whiteshop - Dykes Hill RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> B/Material, A/Concrete,V Drain , U Drain	10-Jan-11	Mar-11	1.000km	33,337,813.61	31,759,684.31	100%	PRELIMINARIES: 99% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100%
2	Gravel Hill - Ritches RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> B/Material, A/Concrete,V Drain ,U Drain			750m	24,449,050.29	20,639,468.09	100%	PRELIMINARIES: 99% CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100% SITE
3	Smithville - Effort RW 010	Build Rite Construction CO.Ltd. DSD	<b>Road Rehab</b> DSD, A/C, V- Drain, RR Wall	11-Jan-11	Jul-11	4.250km	77,544,986.57	74,872,043.00	95%	PRELIMINARIES: 95% CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 90% RR WALL 75% SITE
4	Chatteau - Rock River RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, DSD, V- Drain, U- Drain, RR Wall, Gabion Wall, Culvert Pipe (HDPE)	12-Jan-11	11-Nov	6.200km	223,809,120.56	144,607,571.41	76.0%	SITE CLEARANCE: 100% DRAINAGE: 90% EARTHWORKS: 80% PAVEMENT: 50% WALL : 80% Rock Excavation: 100% RR
5	Rock River - Mitchell Hill	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, Gabion Wall, A/C	11-Jan-11	11-Mar	5.418km	47,242,159.09	27,080,746.25	55%	PRELIMINARIES: 50% CLEARANCE: 90% DRAINAGE: 40% PAVEMENT: 0% Gabion: 90%
6	Rock River - Lower Chapelton RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, U- Drain, A/C, RR Wall, HDPE Pipes	10-Jan-11	11-Oct	8.500km	192,499,027.60	133,037,282.87	80%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 80% EARTHWORKS: 00% PAVEMENT: 60%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
7	Low Ground RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, A/C	15-Jan-11	11-Mar	925m	6,332,288.78	1,461,318.99	34%	PRELIMINARIES: 50% CLEARANCE: 100% DRAINAGE: EARTHWORKS: 20% PAVEMENT: SITE
8	Boredaux Hill RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, A/C	31-Jan-11	11-Mar	736m	9,670,036.37	7,992,283.67	69%	PRELIMINARIES: 38% CLEARANCE: 100% DRAINAGE: 80% EARTHWORKS: 50% PAVEMENT: 80% SITE
9	Pleasant Hill RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, DSD, V-Drain, U-Drain	31-Jan-11	11-Mar	580m	11,374,307.31	10,476,136.56	100%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 99%
10	Dry Hill RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, A/C, V-Drain	31-Jan-11	11-Mar	1.208km	21,751,760.83	16,973,919.72	65%	PRELIMINARIES: 50% SITE CLEARANCE: 100% DRAINAGE: 40% EARTHWORKS: 90% PAVEMENT: 45%
11	New Ground RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> Gabion Wall, Patching, V-Drain	8-Jan-11	11-Apr	365m	19,838,772.42	19,339,788.67	100%	PRELIMINARIES: 100% CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100% RETAINING WALL: 100% SITE
12	Pumpkin - Reckford RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, Catch Basin, RR Wall, Patching, A/C, Gation Wall, U-Drain, Box Culvert	3-Jan-11	11-Nov	7.542km	216,283,004.84	110,174,057.32	70.0%	PRELIMINARIES: 60% SITE CLEARANCE: 100% DRAINAGE: 45% EARTHWORKS: 100% PAVEMENT: 40% RETAINING WALL: 89%
13	Sangsters Heights RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, A/C, V-Drain, U-Drain, Sidewalk, RR Wall	8-Jan-11	11-Jun	3.814km	79,667,910.23	74,296,669.43	87%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 90% EARTHWORKS: 100% PAVEMENT: 80% RETAINING WALL: 100%
14	Aenon Town - McKoy RW 015	Construction Solutions	<b>Road Rehab</b> DSD, V-Drain, Rock Excavation, Borrow to fill, HDPE Pipe, Catch Basin, Head Wall	12-Jan-11		5.037km	130,002,182.15	99,176,970.33	63%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 50% EARTHWORKS: 80% PAVEMENT: 50% ROCK EXCAVATION: 100%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
15	Brandon Hill - Cock Shop - Top Hill RW 015	Construction Solutions	Road Rehab DSD, A/C, U-Drain, Gabion Wall, French Drain, V-Drain	17-Jan-11		2.320km	98,214,306.98	85,765,279.25	96%	PRELIMINARIES: 90% CLEARANCE: 100% DRAINAGE: 95% EARTHWORKS: 100% WALL: 100% SITE RR
16	Salt River - Lancet RW 010	Build Rite Construction CO.Ltd.	Road Rehab DSD, V-Drain, Rock Excavation, Borrow to fill	30-Dec-10	11-Oct	17.800km	338,676,192.31	320,270,600.68	97%	PRELIMINARIES: 90% CLEARANCE: 100% 90% PAVEMENT: 85% SITE DRAINAGE: 100% EARTHWORKS: 100%
17	Portland Cottage RW 010	Build Rite Construction CO.Ltd.	Road Rehab A/C, DSD	16-Feb-11	11-Apr	9.000km	38,721,567.48	33,966,013.80	100%	PRELIMINARIES: 85% SITE CLEARANCE: 100% DRAINAGE: EARTHWORKS: 100% PAVEMENT: 99%
18	Banks RW 010	Build Rite Construction CO.Ltd.	Road Rehab DSD, U Drain, V-Drain, HDPE Pipe, Catch Basin, Head Wall	24-Jan-11	11-May	1.314 Km	58,305,791.45	45,172,034.41	70%	PRELIMINARIES: 60% CLEARANCE: 100% DRAINAGE: 45% EARTHWORKS: 100% PAVEMENT: 40% SITE
19	Sunset Crescect RW 010	Build Rite Construction CO.Ltd.	Road Rehab A/C, V-Drain, U-Drain, Gabion Wall, HDPE Pipes	4-Jan-11	11-Mar	1.200km	39,160,189.28	38,649,572.78	99.0%	PRELIMINARIES: 100% CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100% SITE
20	Juno Crescent RW 010	Build Rite Construction CO.Ltd.	Road Rehab A/C, V-Drain, U-Drain, HDPE Pipes, Grill	6-Jan-11	11-May	2.200Km	77,954,128.50	73,316,094.26	99.0%	PRELIMINARIES: 95% SITE CLEARANCE: 100% DRAINAGE: 98% EARTHWORKS: 100% PAVEMENT: 97%
21	Glenmuir Housing Scheme RW 010	Build Rite Construction CO.Ltd.	Road Rehab A/C, DSD, V-Drain, U-Drain	30-Dec-10	11-Feb	1.775 Km	56,702,000.34	33,335,749.35	80.0%	PRELIMINARIES: 75% SITE CLEARANCE: 100% DRAINAGE: 80% EARTHWORKS: 100% PAVEMENT: 75%
22	North Street RW 010	Build Rite Construction CO.Ltd.	Road Rehab A/C, V-Drain, U-Drain, Gabion Wall	7-Jan-11	11-Apr	500m	19,397,855.54	18,570,387.14	100%	PRELIMINARIES: 100% CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100% RETAINING WALL 100% SITE
23	Guinep Tree - Jacob Hut (May Pen Roads) RW 010	Build Rite Construction CO.Ltd.	Road Rehab A/C, V-Drain, U-Drain, Side Walk	21-Dec-10	11-May	3.287 Km	175,781,576.54	167,642,292.79	99%	PRELIMINARIES: 100% CLEARANCE: 100% 100% PAVEMENT: 100% SITE DRAINAGE: 95% EARTHWORKS:

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTN (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
24	Church Valley RW 010	Build Rite Construction CO.Ltd.	Road Rehab DSD, V-Drain	15-Jan-11	11-Apr	550m	17,698,434.79	17,135,164.79	80%	PRELIMINARIES: 100% CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100% SITE
25	Top Bucknor Road RW 010	Build Rite Construction CO.Ltd.	Road Rehab A/C, V-Drain, U-Drain	12-Jan-11	11-May	1.170 Km	43,991,546.28	38,170,887.41	98%	PRELIMINARIES: 95% SITE CLEARANCE: 100% DRAINAGE: 95% EARTHWORKS: 100% PAVEMENT: 95%
26	Cedars - Stewarton RW 010	Build Rite Construction CO.Ltd.	Road Rehab Patching, DSD, V-Drain	8-Jan-11	11-Apr	3.383km	51,552,658.65	50,973,107.70	100%	PRELIMINARIES: 100% CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100% SITE
27	Jacob Hut - Milk River RW 043	Surrey Paving	Road Rehab Patching, DSD, V-Drain	22-Aug-11	23-Aug-12		375,853,216.73	0.00	4%	PRELIMINARIES: 10% SITE CLEARANCE: 10% DRAINAGE: % EARTHWORKS: % PAVEMENT: %
<b>TOTAL</b>							<b>2,485,811,885.50</b>	<b>1,694,855,124.97</b>		

Region: Central

Parish: CLARENDON

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	Jacob Hut - Pleasant Valley RW 044	Build Rite Construction CO.Ltd.	Road Rehab	28-Jun-11	Jun-12	8.10km	132,603,991.53	63,506,225.05	50%	PRELIMINARIES: 67% SITE CLEARANCE: 100% DRAINAGE: 12% EARTHWORKS: 100% PAVEMENT: 46% RETAINING WALLS & WING WALLS: 100%
<b>Total</b>							<b>132,603,991.53</b>	<b>63,506,225.05</b>		

Region: Central

Parish: Clarendon

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-006 Karlston Glades	Y.P. Seaton & Associates Ltd.	Infrastructure Works (DSD/AC)	24-01-2011	Jan 2012		355,143,828.06	138,986,380.58	66%	Prelim 55%; Site Clearance 100%; Water supply: 20% Drainage 100%; Sewage 88%; Roadworks 35%; Pavements 0%; Retaining Structures 0%. Works at Karlston Glades has been hampered due to the rainy conditions.
<b>Total</b>							<b>355,143,828.06</b>	<b>138,986,380.58</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: Kingston

Project Leader: Mr. Delroy Hill

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL% COMP	REMARKS
1	001-RW-001 Micro Surface Package 1	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing		4-Oct-11					
	Havendale Community	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing				<b>164,265,520.86</b>	<b>151,675,781.34</b>	99%	Pavement 100% Patching 100% Remedial works to kerbs to be completed. Reinstatement to road edge outstanding. Claim to be submitted for completed works
	<i>Coolshade Drive</i>					1,136.70	11,844,167	9,789,562	99%	Clean up and remedial work to kerbs to be completed.
	<i>Havendale Drive</i>					1,600.00	18,137,015.38	16,441,990	99%	Clean up and remedial work to kerbs to be completed.
	<i>Morningside Drive</i>					1,142.73	11,519,118.67	10,141,588	99%	Clean up and remedial work to kerbs to be completed.
	<i>Park Avenue</i>					956.80	9,364,930.37	8,448,909	99%	Clean up and remedial work to kerbs to be completed.
	<i>Vermont Avenue</i>					1,586.16	19,002,655.93	17,322,500	99%	Clean up and remedial work to kerbs to be completed.
	<i>Fairfax Drive</i>					1,126.70	12,566,588.24	11,475,801	99%	Clean up and remedial work to kerbs to be completed.
	<i>Highland Drive</i>					1,181.58	12,675,476.76	11,583,239	99%	Clean up and remedial work to kerbs to be completed.
	<i>Mannings Hill Road - Havendale Drive</i>					2,223.13	23,260,045.47	22,453,541	100%	Kerbs omitted
	<i>Hughenden Avenue</i>					1,154.04	13,933,988.08	13,378,870	100%	Kerbs omitted
	<i>Border Avenue</i>					2,643.36	28,199,853.49	27,294,191	99%	Clean up and remedial work to kerbs to be completed.
	<i>Lydia Drive</i>					231.38	3,307,603.18	2,902,120	100%	Clean up and remedial work to kerbs to be completed.
	<i>Riverside Drive</i>						454,078.65	443,470	100%	Patching 100%
	Roehampton Drive & Roehampton Close	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing			1,687.00	22,925,968.20	15,177,640.80	100%	Pavement 100% Road marking to be done Sidewalks and kerbs omitted
	Oliver Road	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing			1,215.00	25,139,978.96	23,203,478.96	100%	Pavement 100% Road marking omitted Sidewalks and kerbs omitted
	Upper Waterloo Road	Valley Slurry Seal Caribbean Co. Ltd.	Micro Surfacing			720.00	15,975,733.08	12,151,676.59	100%	Pavement 100% Sidewalks and kerbs omitted
	<b>Total</b>						<b>228,307,201</b>	<b>202,208,577.69</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: Kingston

Project Leader: Mr. Desmond Robe

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>2</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERAL L% COMP	REMARKS
1	RW-017 Orange St.	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	2.134km	136,181,324.66	90,105,312.03	98%	Prelim. 98% Drainage 98% Pavements 100%
2	RW-017 West parade	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	0.175km	45,480,149.69	22,112,965.43	96%	Prelim.95% Concrete works 98% Drainage 99% Road Works 99%
3	RW-017 East Parade	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	0.205km	33,106,588.77	19,608,659.77	90%	Prelim .90% Concrete works 90% Drainage 97% Road Works 99%
4	RW-017 North Parade	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	0.205km	70,346,716.66	44,380,335.65	99%	Prelim. 90% Concrete Works 100% Drainage 100% Road Works 99%.
5	RW-017 South Parade	Asphaltic Concrete Enterprise Limited	Road Rehab	10-Dec-10	11-Nov-10	0.219km	58,322,640.10	22,311,306.11	70%	Prelim. 60% Concrete Works 55% Drainage 75% Road Works 97%
1	RW-031 Port Royal Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11	0.975km	107,731,470.71	48,068,899.64	96%	Prelim. 90% Drainage 95% Pavements 98% Concrete Works 93% Approval given to extend road section by .7km
2	RW-031 Water Lane & Pechon Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11		73,030,658.12	23,382,798.70	97%	Prelim. 95% Drainage 70% Pavements 100%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>2</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERAL L% COMP	REMARKS
3	RW-031 Upper King Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11		51,483,281.14		0%	Road differed to facilitate the extension of Harbour Steet and Port Royal Street.
	RW-031 Ocean Boulevard	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11		55,687,147.55		95%	Prelim. 90% Drainage 75% Road Works 99%
	RW-031 Church Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11		51,660,173.30		0%	Road differed to facilitate the extension of Harbour Steet and Port Royal Street.
4	RW-031 West Queen Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11	0.36km	31,167,735.78	14,200,860.44	90%	Prelim. 85% Drainage 20% Pavements 98%
5	RW-031 Haywood Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11	0.215km	28,285,080.40	12,381,941.18	95%	Prelim. 85% Earthworks 100% Drainage 83% Pavements 98%
6	RW-031 Harbour Street	General Paving Company Limited	Road Rehab	11-Jan-11	10-Dec-11	0.395km	45,082,669.16	3,539,047.19	92%	Prelim. 70% Drainage 85% Pavements 97% Approval given to extend road section 1Km
7	RW-050 Oxford Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	0.805km	20,335,162.73		%	Prelim. % Drainage % Earth Works % Pavement %.
8	RW-050 Bond Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	0.37km	12,137,861.71		0%	Prelim. % Drainage % Earth Works % Pavement %.
9	RW-050 Regent Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	0.645km	19,836,560.01		%	Prelim. % Drainage % Earth Works % Pavement 99%.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERAL L% COMP	REMARKS
10	RW-050 Wellington Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	0.610km	30,143,661.27		%	Prelim. % Drainage % Earth Works % Pavement %.
11	RW-050 Charles Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	1.24km	21,543,143.32		%	Prelim. % Drainage % Earth Works % Pavement %.
12	RW-050 Albert&Little King Street Street, Mark&John's Lane	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	.km	19,295,829.43		0%	Prelim. % Drainage % Earth Works % Pavement %.
13	RW-050 Elgin Street	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	.km	21,543,143.32		%	
14	RW-050 Race Course Lane	Asphaltic Concrete Enterprise Limited	Road Rehab	18-Aug-11	19-May-12	.km	19,295,829.43		%	
<b>Total</b>							<b>951,696,827.26</b>	<b>300,092,126.14</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Andrew

Project Leader: Mr. Desmond Robe

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-005 Goubourne Rd	Rogers Land Development Limited	Random Rubble Wall	6-Oct-10	June 2011	518 M <sup>3</sup>	47,445,167.56	47,445,168	100%	Prelim 99% Site Clearance 100% Drainage 100% Earthworks 100% Road Works 100% Retaining Structures 100%
2	RW-029 Goubourne Rd	Rogers Land Development Limited	Road Rehab.	18-Jan-11	Dec 2011	1.25 KM	92,680,989	48,044,277	86%	Prelim 80% Site Clearance 100% Drainage 98% Earthworks 100% Pavment 70% Retaining Structures 100%
3	RW-030 Mannings Hill/Whitehall (PC Roads)	Chins Construction Company Limited	Road Rehab.	11-Jan-11	Dec 2011	1.25 KM	50,727,806	50,726,305	100%	Prelim. 98% Site Clearance 100% Drainage 100% Earthworks 100% Pavement 100%
4	RW027 Bay Farm Road	Asphaltic Concrete Enterprise	Road Rehab.	18-Jan-11	Dec 2011	2.02 KM	180,837,584		18%	Prelim. 10% Drainage 20% Earthworks 25% Pavement 15%
<b>TOTAL</b>							<b>371,691,547.19</b>	<b>146,215,749</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Andrew

Project Leader: Mr. Sherwin Dennis

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-002 Mount Horeb	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/3/2011	160 m <sup>3</sup>	36,552,874.70	18,200,642.20	85	Preliminary: 70% Earth works: - ongoing 100% Structure :Gabion wall- ongoing 100% Structure :Construction of RRwall - 46% Pavement : 60% Drainage: 60% TOC Processing
2	CW-002 Papine - Hardware Gap (Damage at up Yonder) MP15 -16	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/3/2011	642 m <sup>3</sup>	30,717,090.00	25,268,949.53	90	Preliminary: 90% Earth Work: 100% Structure: RR wall - 100% Parapet wall - 100% Out fall protection: - 20% Pavement: 0% TOC Processing
3	CW-002 Redlight - Hardware Gap MP 18,19-20	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/3/2011	618 m <sup>3</sup>	19,689,830.27	18,610,793.89	94	Preliminary: 90% Earth Work: 100% Structure: RR wall - 100% Parapet all - 100% Pavement: 0% Outfall Protection 0% TOC Processing
<b>Total</b>							<b>86,959,794.97</b>	<b>62,080,385.62</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Andrew

Project Leader: Mr. Sherwin Dennis

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-005 Jacks Hill Road	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	250m <sup>3</sup>	76,037,659.13	43,143,647.13	68	Preliminary: 65% Earth Work: 85% Structure: RRWall: 75% Drainage :- RipRap -30% Outfall Protection: 0% Note - Land aquisition process has started by Property Management
2	CW-005 Persimmon Avenue Gully	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	392m <sup>3</sup>	63,739,063.44	16,931,499.28	35	Preliminary: 35 % Earth Work: 60% Structures: Gabion wall 40% Outfall Protection : 0% Contractor procure Teramesh. Work resumed on 4- October, 2011.
<b>Total</b>							<b>139,776,722.57</b>	<b>60,075,146.41</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Andrew

Project Leader: Mr. Sherwin Dennis

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	CW-007 Halls Delight	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011		81,939,613.36	67,867,191.84	95	Preliminary: 85% Earth Work : 100% Structure: Gabion wall - 95% Outfall Protection: Reno Mattress 100% Drainage 90% Pavement: 80% <b>TOC Processing</b>
2	CW-007 Redlight - Hardware Gap MP 14-15	Rogers Land Development Ltd	Random Rubble Wall	25/10/2011	25/5/2012	367m <sup>3</sup>	37,533,479.50	35,605,985.65	95	Preliminary: 95% EarthWork: 100% Structure RR wall : 100% Pavement: Reinstatement of Road way 0% <b>TOC Processing</b>
3	CW-007 Redlight - Hardware Gap MP 16-17	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	677m <sup>3</sup>	60,519,654.92	56,053,374.92	95	Preliminary: 95% EarthWork: 100% Structures: RR wall - 100% Parapet Wall - 100% Outfall Protection 0% Pavement: 0% <b>TOC Processing</b>
4	CW-007 Cavaliers	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010 Actual start date 5-Mar-11	25/5/2011	0	101,413,919.71	88,807,236.09	85	Preliminary: 80% Earth Work: 85% Structures:RRWall:85% Pavement: 50% Drainage 100% <b>TOC Processing</b>
5	CW-007 Redlight - Hardware (damage at up Younder)	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	0	23,270,696.65	12,668,676.00	70	Preliminary: 70% Earth works; 100% Structures;Gabion wall : 100% Drainage:V-Drain :50%
6	CW-007 Papine - Redlight MP# 8	Rogers Land Development Ltd	Random Rubble Wall	25/10/2010	25/5/2011	188 m <sup>3</sup>	56,939,698.52	40,478,968.52	75	Preliminary: 60% EarthWork: 75% Structure:Gabion wall - 70% Mass concrete - underpin existing RRW 100% Outfall Protection: 80%
<b>Total</b>							<b>361,617,062.66</b>	<b>301,481,433.02</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Andrew

Project Leader: Mr. Sherwin Dennis

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-27 Paddington Drive	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	1-Mar-11		0.4km	36,437,763.68	16,254,239.71	100	Preliminary:95% Earth Works:100% Drainage :90% Pavement 100% Side Walk:100% <b>TOC Precessing</b>
2	RW-27 Chevy Chase	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	24-Feb-11	24-Mar-11	.585km	21,461,921.73	17,987,095.14	100	Preliminary:95% Earth Works:100% Drainage :100% Pavement 100% Kerb only :90% <b>TOC Precessing</b>
3	RW-27 Barbican Road	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	2-Mar-11		3.6km	118,123,587.43	94,947,522.82	85	Preliminary:80% Earth Works: 0% Drainage :80% Pavement 80% Side Walk: 85% <b>TOC Precessing</b>
4	RW-27 Meadowland Drive	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	24-Feb-11	24-Mar-11	0.6km	29,725,248.94	28,044,125.49	100	Preliminary: 100% Earth Works:100% Drainage :100% Pavement 100% <b>TOC Precessing</b>
5	RW-27 Maynard Road	Asphalt Concrete Enterprise	Road Rehabilitation Asphaltic Concrete	22-Feb-11	24-Mar-11	.52km	20,596,149.77	16,998,352.83	100	Preliminary: 100% Earth Works: 100% Drainage : 100% Pavement 100% <b>TOC Precessing</b>
<b>Total</b>							<b>226,344,671.55</b>	<b>174,231,336</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Andrew

Project Leader: Mr. Sherwin Dennis

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-029 Shooters Hill	Rogers Land Development Ltd	Road Rehabilitation Asphaltic Concrete	7-Feb-11	14/1/2012	1 Km	56,897,797.56	56,160,297.56	100	Preliminary: 100% Site Clearance:100% Earth Works:100% Drainage :100% Pavement 100% Side Walk:100% Kerb only :100% <b>TOC Processing</b>
2	RW-029 Lunar Drive	Rogers Land Development Ltd	Road Rehabilitation Asphaltic Concrete	21/2/2011	14/1/2012	0.5 Km	38,021,582.60	38,015,121.32	100	Preliminary:70% Site Clearance:100% Earth Works:100% Drainage :100% Pavement 100% Side Walk: 100% <b>TOC Processing</b>
<b>Total</b>							<b>94,919,380.16</b>	<b>94,175,418.88</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Andrew

Project Leader: Mr. Sherwin Dennis

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/L ENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW031 Temple Meade	General Paving Co. Ltd.	Road Rehabilitation  Asphaltic Concrete	22-Mar-11		1.1km	33,413,239.02	32,432,238.60	100	Preliminary: 100 % Earth Works: 100% Drainage: 100% Pavement: 100% <b>TOC Processing</b>
2	RW-031 Farringdon Cresent	General Paving Co. Ltd.	Road Rehabilitation  Asphaltic Concrete	28-Mar-11		1.2km	33,718,658.92	32,100,533.92	100	Preliminary: 100% Earth Works: 100% Drainage : 100% Pavement 100% Side Walk: 100% <b>TOC Processing</b>
<b>Total</b>							<b>67,131,897.94</b>	<b>64,532,772.52</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Andrew

Project Leader: Mr. Sherwin Dennis

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL% COMP	REMARKS
1	RW 043 Shortwood Road	Surrey Paving & Aggregates Co. Ltd.	Road Rehabilitation  Asphaltic Concrete	//		3.3km	202,263,712.47	0	5	Preliminary:0% Earth Works: 5% Drainage 0% Pavement 00%
2	RW-043 Belgrade Heights Road	Surrey Paving & Aggregates Co. Ltd.	Road Rehabilitation  Asphaltic Concrete	7/12/2011		1.2km	53,309,393.94	0	28	Preliminary:5 % Earth Works:15% Drainage :0% Pavement 0% Retaining Structure: 70% Patching: 70%
3	RW 028 Hope Road JC St. Andrew	Surrey Paving & Aggregates Co. Ltd.	Drainage Structure  RC Wall	//			64,747,066.14	0	0	Preliminary:0% Earth Works:0% Drainage :0% Pavement 0% <b>Legal Issue With NWC and the American International School of Kingston.</b>
4	RW-040 Seaview Avenue	Surrey Paving & Aggregates Co. Ltd.	Road Rehabilitation  Asphaltic Concrete Overlay	7/12/2011		600 m	25,029,332.38	24,725,239	100	Preliminary:100 % Pavement: 100 % Kerb Wall:100% <b>TOC Processing</b>
<b>Total</b>							<b>345,349,504.93</b>	<b>24,725,239</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: KMR

Parish: St. Catherine

Project Leaders: Mr. Sadiq Mahabeer / Ms. Taraja Richards

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-015 Sinclair Drive	Construction Solution	Road Rehab (DSD)	17-Jan-11	July 2011	0.857 km	51,043,269.44	48,248,714.44	98	Prelim 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 99%; Retaining Structures 100%. The defects that were highlighted to the contractor is still yet to be corrected. The surface will require asphaltic concrete to withstand future flooding and site instructions has been issued for additional cross drain and v-drain to alleviate the drainage problems.
2	RW015 Lucky Valley Pen	Construction Solution	Road Rehab (DSD)	17-Jan-11	July 2011	4 km	90,527,727.85	90,527,727.85	100	Prelim 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. The job has been completed satisfactorily.
3	RW015 McVickers Road	Construction Solution	Road Rehab (DSD)	17-Jan-11	Nov-11	1.4 km	58,885,869.93	58,885,869.93	100	Prelim 90%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavement 100%; Retaining Structures 100%. The project is 100% complete.
4	CW001 Garden Hill Rennal Browns Town	Brighton Engineers	Ret. Wall (RRW)	29-Jan-11	Nov-11	1599m <sup>3</sup>	89,258,544.63	89,258,544.63	100	Prelim 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. The retaining wall construction was a success, as it completed within schedule. <b>(Completed December 30, 2011)</b>
5	CW006 Highfield Drive, Ensom City	Alcar Construction	Box Culvert (RC)	24-Jan-11	Jul-11	.015km	10,900,713.95	10,900,713.95	100	Prelim 100%; Site Clearance 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. <b>(Completed April 22, 2011)</b>

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
6	RW013 Featherbed Lane (Upper - Lower Homestead) Highfield Drive, Ensom City	Alcar Construction	Road Rehab (AC)	24-Jan-11	Nov-11	4km	58,991,232.17	15,239,692.04	75	Prelim 67%; Site Clearance 100 %; Drainage 55%; Earthworks 80 %; Pavements 70%;
7	RW013 Tulloch - Zion Hill Bridge	Alcar Construction	Road Rehab (DSD)	24-Jan-11	Dec-11	13km	301,622,569.85	228,704,251.62	78	Prelim 75 %; Site Clearance 100%; Drainage 70%; Earthworks 70 %; Pavements 70%; Retaining Structures 95%.
8	RW013 Ewarton - Worthy Park	Alcar Construction	Road Rehab (AC/DSD)	24-Jan-11	Dec-11	10.22	536,281,757.22	287,794,361.13	60	Prelim 58%; Site Clearance 100%; Drainage 50%; Earthworks 60 %; Pavements 15%; Retaining Structures 80%.
9	RW019 Riversdale - Pear Tree Grove	Rogers Land Development	Road Rehab (DSD)	10-Feb-11	Dec-11	12.3km	198,448,919.58	70,782,332.79	45	Prelim 45 %; Site Clearance 80 %; Drainage 40%; Earthworks 60%; Pavements 40%; Retaining Structures 65%.
10	RW019 Old Troja Road	Rogers Land Development	Road Rehab (DSD)		Dec-11	3.5	48,027,606.98	0.00	0	Prelim 0 %; Site Clearance 0 %; Drainage 0%; Earthworks 0%; Pavements 0%; Retaining Structures 0%.
11	IWP004 Patching ( ACE)- St. Catherine	Asphaltic Concrete Enterprise	Patching	1-Dec-11	Apr-11	6,370m <sup>2</sup>	18,079,918.80	18,079,918.80	100	Patching 100% complete. <b>(Completed May 04, 2011).</b>
12	IWP001B Patching ( Surrey)- St. Catherine	Surrey Paving & Aggregate	Patching	1-Dec-11	Apr-11	11,130m <sup>2</sup>	29,383,200.00	29,383,200.00	100	Patching 100% complete.
13	McCooks Pen	Construction Solution	Road Rehab (DSD)	9-Feb-11	Aug-11	1.45km	46,941,132.62	46,941,132.62	100	Prelim 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. The project is complete.
14	Nightengale Groove	Construction Solution	River Training	6-Feb-11	Jun-11		37,037,220.63	37,037,220.63	100	Prelim 100%; Site Clearance 100%; River Training 100%; Earthworks 100%; Berm 100%. The scope of work has ben completed.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
15	RW026- Dark Hole to Brick Hut	Brighton Engineers	Road Rehab (DSD)	25/03/2011	Mar-12	5.6km	162,815,632.16	0.00	75	Prelim .75%; Site Clearance100%; Drainage 95%; Earthworks 100%; Pavements 70%; Retaining Structures 0%.
16	RW026- Byles to Dover	Brighton Engineers	Road Rehab (DSD)	25/03/2011	Mar-12	3.6km	60,361,801.85	0.00	98	Prelim. 85%; Site Clearance100%; Drainage 100%; Earthworks100%; Pavements 85%; Retaining Structures0%.
17	RW015 Commadore	Construction Solution	Road (AC)	17-1-2011	Jul-11	1.5km	19,184,345.20	19,071,080.20	100	Prelim .95%; Site Clearance.100%; Drainage100%; Earthworks100%; Pavements100%; Retaining Structures N/A. The job has been completed satisfactorily
18	Westminister	Construction Solution	Road Rehab (DSD)	9-Feb-11	Aug-11	1.4km	71,085,615.09	71,085,615.09	85	Prelim 90%; Site Clearance100%; Drainage90%; Earthworks100%; Pavements50%; Retaining Structures0%. Work progress has been progressing in earnest and is expected to be completed by August 31,2011.
19	RW018 - Settlement	Construction Solution	Road Rehab (AC/DSD)	9-Feb-11	Aug-11	0.75km	64,114,974.26	64,114,974.26	100	Prelim 80%; Site Clearance 100%; Drainage 85%; Earthworks 100%; Pavements 60%; Retaining Structures 95%. The work progress was set back because of a burst main water pipe that had to be replaced at various sections on the road. Drains had to be demolished and reconstructed after the upgrading of these pipes.
20	Fairview Community Roads	YP Seaton & Associates	Road Rehab (AC)	2-May-11	2-May-12		202,586,786.04	71,501,363.04	45	Prelim15%; Site Clearance 30%; Drainage 10%; Earthworks 12%; Pavements20%;
<b>Total</b>							<b>2,155,578,838.25</b>	<b>1,257,556,713.02</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: North East

Parish: St. Thomas

Project Leader: Mr. Sherwin Dennis

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-042 Albion - Llandewey	Alcar Construction Co. Ltd	Road rehabilitation  DSD/ Asphaltic Concrete	23-Nov-10	5/25/2012	9 km	455,522,853.96	370,579,566.72	95	Preliminary: 80% Site Clearance. 100% Drainage. 75% Earthworks. 95% Retaining Structure. 95% Pavement Layers. 80% <b>TOC Processing</b>
2	RW-042 Unity- Toms River(Bellmont/King Weston St.Thomas	Alcar Construction Co. Ltd	Road rehabilitation  DSD	26-Apr-11		6.7 km	204,903,085.20	29,402,198.09	25	Preliminary: 30% Site Clearance. 30% Drainage. 0% Earthworks: 20% Retaining Structure. 15% Pavement Layers. 0%
3	RW-34 Bath-Barretts Gap	Alcar Construction Co. Ltd	Road rehabilitation  DSD	25-Feb-11	1/25/2012	5.7 Km	89,040,821.74	38,241,969.06	40	Preliminary: 35% Site Clearance. 100% Drainage. 0% Earthworks. 50% Retaining Structure. 50% Pavement Layers. 5%
4	RW-34 Morant Crossing-White Hall	Alcar Construction Co. Ltd	Road rehabilitation  DSD	28-Feb-11	1/25/2012	8.7Km	166,402,427.47	34,011,755.93	40	Preliminary: 40% Site Clearance. 50% Drainage. 5% Earthworks: 45% Retaining Structure. 95% Pavement Layers. 45%
5	RW-34 Friendship Wilmington (Stewart Mountain Road)	Alcar Construction Co. Ltd	Road rehabilitation  DSD	1-Mar-11	1/25/2012	5.7km	51,073,667.09	31,235,477.96	70	Preliminary: 40% Site Clearance. 80% Drainage. 45% Earthworks: 70% Retaining Structure. 0% Pavement Layers. 50%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
6	RW-33 Lloyds - Lowe mountain	Asphalt Concrete Enterprise	Road rehabilitation  DSD	21-Feb-11	3/25/2012	4.3km	148,023,563.53	75,410,756.60	78	Preliminary: 60% Site Clearance. -100% Earth Works - 75% Pavement - 60% Structure: RRWall - 75% Structure :Gabion Wall -95% Drainage: 50%
7	RW-33 Springfield	Asphalt Concrete Enterprise	Road rehabilitation  DSD	21-Feb-11	3/25/2012	.5km	16,688,277.57	13,518,658.96	100	Preliminary: 100% Site Clearance. -100% Earth Works - 100% Pavement - 100 % Drainage:100% <b>TOC Processing</b>
<b>Total</b>							<b>1,131,654,696.56</b>	<b>592,400,383.31</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: North East

Parish: Portland

Project Leader: Mr. Damian Townsend

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW020 Hope Bay - Coopers Hill	YP Seaton & Associates Co. Ltd.	Road Rehab	1/17/2011	12/29/2011	20.9	394,267,427.17	37,057,248.98	14%	Site Clearance 96% (Landslip budget qty. exceeded by 46.5%, Earth works 52% (Formation test results pending). Drainage 4.2% (channel demolition is 100% , 128m of U-drain Concrete and Blockwork in Progress), Pavement 12.3% - Approx. 3480 km of base course has been tested (results pending) Marl Test results of samples to be submitted. Coopers Hill Gabion Retaining walls are on hold due to geotextile rate settlement process. Other Retaining Walls have been identified and construction is to commence. It is reported that pricing concerns are being settled. Variation required to cover damage caused by flood rains in January and February 2011. Proposed variation is approximately 24% of original budget.
2	RW022 Bangor Ridge - Mahoe (Silver Hill)	YP Seaton & Associates Co. Ltd.	Road Rehab	1/17/2011	12/29/2011	3.3	73,186,772.99	11,148,970.23	15%	<b>Site Clearance</b> 95%, <b>Earthworks</b> (formation) 74% (Church Rd. formation 95% complete and , <b>Base work</b> 40% (Church Rd. is 90% complete. No Test results submitted to date), <b>Drainage</b> 32% (K+C installation 90% Complete per sketch plan (hauching need in most areas). Work on the approx. 320m additional drains has commenced. V-drains concrete works 90% complete per sketch plan approx. Work on the approx. 495m add'l. has commenced.) Retaining walls have been identified and are to commence. Actual contract sum is \$63,656,789.40 as Site Clearance is missing from the summary of the BQ items
3	RW022 Mt. Pleasant (PC)	YP Seaton & Associates Co. Ltd.	Road Rehab	1/17/2011	12/29/2011	0.626	23,297,787.11	23,004,048.01	98%	Site Clearance 100%, Drainage 100%, Pavement 100%. Additional U-drain to be constructed. Relocation of 4" and 2" dia. Metal Pipes to be completed. 13 entrances to be adjusted.
5	Friendship Road	YP Seaton & Associates Co. Ltd.	Road Rehab	1/17/2011	12/29/2011	1.085	21,911,364.84	18,450,937.37	100%	Complete. Road officially opened by the Hon. Minister. Official takeover to be done first week of October 2011.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
6	RW024 Portland Emergency Work	General Paving Company Limited								
	Rock Hall	General Paving Company Limited	Road Rehab	1/17/2011	12/29/2011	2.4	25,541,327.28	22,615,006.53	99%	Site Clearance 100%, Drainage 100% (Additional 15m of Kerb and Channel to be installed), Base work 100%, Prime 100%, DSD 95%. Additional Retaining Walls are to be constructed that were not in the B.O.Q.
	Cuffy's Head - West End (Phase I)	General Paving Company Limited	Road Rehab	1/17/2011	12/29/2011	0.65	12,722,421.07	12,385,289.95	100%	Complete
	Cuffy's Head - West End (Phase II)	General Paving Company Limited	Road Rehab	1/17/2011	12/29/2011	0.425	12,511,669.93	10,359,571.49	100%	Complete
	Vinery	General Paving Company Limited	DSD	1/17/2011	12/29/2011	0.4	11,686,204.51	11,317,992.74	100%	Complete
	Swift River - Shirley Castle	General Paving Company Limited	Patching	1/17/2011	12/29/2011			2,342,387.50	100%	Complete
	Shirley Castle (McCain Break-away)	General Paving Company Limited	Construct RRW	1/17/2011	12/29/2011			2,315,517.07	100%	Complete
	Buff Bay - Whitehall	General Paving Company Limited	Temporary Restoration	1/17/2011	12/29/2011		3,391,008.12	3,082,734.65	95%	Earthworks 100%, Site Clearance 100%, Drainage n/a, Pavement 100%
	Tranquility - Bangor Ridge	General Paving Company Limited	Road Rehab	1/17/2011	12/29/2011		9,936,187.66	7,502,647.04	100%	Site clearance 100%, Drainage 100% (2 no. 900mm culverts replaced and 2 catch basins, New v-drains and K+C completed). All funds allocated for the project has been exhausted as per the re-scoped B.O.Q. Project has been totally re-scoped and estimate is prepared for variation approval due to previous flood damage as last reported. Retaining walls are to be constructed.
	Fairfield Primary School	General Paving Company Limited	Overlay	4/18/2011			9,271,977.28	8,286,055.12	95%	Site Clearance 100%, Drainage 100%, Earth works 100% Pavement 100%. Additional u-drain to be constructed.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	School House Corner - Swift River	General Paving Company Limited	Replace Collapsed Culvert	1/17/2011	12/29/2011			3,225,180.04	100%	Complete
	Chepstowe to Peters Hill	General Paving Company Limited	Temporary Restoration	1/17/2011	12/29/2011		7,094,943.36	6,031,115.51	100%	Earthworks 100%, Site Clearance 100%, Drainage n/a, Pavement 100%
	Church Hill Corner - Muir Park	General Paving Company Limited	Temporary Restoration	1/17/2011	12/29/2011		2,495,421.72	2,412,921.72	100%	Complete
	Norman Lane	General Paving Company Limited	Patching	1/17/2011	12/29/2011			4,230,000.00	100%	Complete
	Baker Street	General Paving Company Limited	Patching	1/17/2011	12/29/2011			1,471,100.00	100%	Complete
	Second Street	General Paving Company Limited	Patching	1/17/2011	12/29/2011			1,125,650.00	100%	Complete
7	RW023 Buff Bay Valley	Surrey Paving & Aggregate Co. Ltd.	RRW	1/17/2011	12/29/2011		80,972,351.72	48,583,411.03	60%	<b>Section by-pass:</b> base course 100% Surfacing 70% Drainage 95%, Excavation for 1st breakaway. Random Rubble Wall (RRW) for Section in prog. 95%, Cascade Gabion retaining wall Extension 95% & adjoining RRW 100%. 2nd RRW in Cascade 100% bushing at detour road 100%.
	Total						<b>688,286,864.74</b>	<b>236,947,784.96</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: North East

Parish: St. Mary, Portland

Project Leader: Mr. Edwin Mckoy

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW 012 St. Mary, St. Ann.	Dwight's Construction Company Limited	Road Rehab	16/12/2010	December 2011			328,091,259.33	80	Prelim .60%; Site Clearance 95%; Drainage 80%; Earthworks 95%; Pavements 85%; Retaining Structures 70%. The progress of work is consistent and adhering to programme
	RW 012 St. Mary, St. Ann .Derry Hazzart	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	15.6km	334,338,036	278,712,397.09	87	Preliminaries 60%, Site Clearance 100%, Drainage80%, Earth works 100%, Pavement 80% Retaining Walls50%
	RW 012 St. Mary, St. Ann. Blackstonage-Halifax Bridge	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	22.58km	201,247,975	198,635,656.15	95	Preliminaries 70%, Site Clearance 100%, Drainage80%, Earth works 100%, Pavement 95% Retaining Walls 100% <b>(Practical completion TOC to be done)</b>
	RW 012 St. Mary, St. Top Valley Bush	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	2.8	51,254,804	38,426,998.67	70	Preliminaries 30%, Site Clearance 100%, Drainage30%, Earth works 100%, Pavement 90% Retaining Walls0%
	RW 012 St. Mary, St. Ann. Halifax Bridge- Lucky Hill	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	5.4km.	137,711,730	83,269,522.90	40	Preliminaries 30%, Site Clearance 100%, Drainage40%, Earth works 100%, Pavement 55% Retaining Walls0%, Operation Suspended awaiting NWC action to proceed
	RW 012 St. Mary, St. Ann. Barracks River	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	6.8km.	329,625,483	207,916,386.60	50	Preliminaries 50%, Site Clearance 30%, Drainage 40%, Earth works 75%, Pavement % Retaining Walls 80%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
	RW 012 St. Mary, Wellington	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	Dec-11	5.3km.	132,875,792	112,219,600.20	98	Preliminaries 50%, Site Clearance 100%, Drainage100%, Earth works 100%, Pavement 98% % Retaining Walls% <b>(Practical Completion TOC to be done)</b>
	RW 012 St. Mary, Lindon Housing Scheme	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	Dec-11	3km	27,448,483	0.00	70	Preliminaries 30%, Site Clearance 100%, Drainage5%, Earth works 100 %, Pavement 60 % % Retaining Walls100%
	RW 012 St. Mary, Gully Road	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	Dec-11	6km	51,031,920	45,192,856.17	80	Preliminaries 60%, Site Clearance 100%, Drainage80%, Earth works 100%, Pavement 75% % Retaining Wall0% <b>No word from NWC works advance into completion</b>
	RW 012 St. Mary, St. Ann.Free Hill - Geddes Town	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	12.4km	234,227,773	88,894,060.85	70	Preliminaries 30%, Site Clearance 100%, Drainage40%, Earth works 100%, Pavement 60% Retaining Walls0%, <b>NWC Continues to install Water pipes</b>
	RW 012 St. Mary, Mount Alto	Dwight's Construction Company Limited	R.R Wall Construction and Gabion	17/2/2011	December 2012		18,679,104	10,557,308.66	100	Gabion wall section 100%, RR Wall Construction Commenced 100% <b>(TOC is being done)</b>
	RWO12 Back Street Hunts town	Dwight's Construction Company Limited	Road Rehab	21-Jan-11	December 2011	2km	28,161,332	11,962,329.21	98	Preliminaries 70%, Site Clearance 100%, Drainage100%, Earth works 100%, Pavement 100% Retaining Walls0%, <b>Practically Completed TOC is being done</b>
2	CW-004 Alligator Church, Rio Grande Valley	NF Barnes	RR WallConstruction	10-Oct-10	December 2011		178,184,702.70	159,973,742.70	95	Prelim .95%; Walls.100%. Drainage 70% The progress of work has improved despite consistent heavy rains, Pvement works to be completed <b>wearing surface to be done</b>

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
3	CW-003 Border Cuffy Gully	YP Seaton & Associates	RR WallConstruction	8-Oct-10	December 2011		52,544,975.49	50,621,022.44	100	Prelim .100%; Walls.100%. Drainage 100%, Pavement 100% Roadway now reopened to vehicular traffic( <b>TOC to be done</b> )
<b>Total</b>							<b>1,777,332,110.12</b>	<b>1,614,473,140.95</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: North East

Parish: St. Ann

Project Leader: Caswell Whyte

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL% COMP	REMARKS
1	CW-008 Lime Hall	General Paving Company Limited	Random Rubble Wall	12-Dec-10	May 2011	272.6	18,217,452	14,749,899	95	Retaining wall is now 97%, Engineering fill 97% complete, work is progress satisfactorily. . Protective works for RR Wall now 98% complete. Still awaiting work programme for project.
2	CW-008 Milford Box Culvert	General Paving Company Limited	Box Culvert	28-Mar-11			82,244,512.54	0	7	Sub- contractor will not construct box culvert at present rate.
3	RW-014 White River- Newstead Bridge	General Paving Company Limited	Road Rehabilitation	7-Mar-11			100,020,076.99	15,442,118.93	40	Work in progress formation 100%, Soft spot 58%, construct catch basin 50%, base course 67% prime MCO 100%, Const. head & toe wall 26%, parapet & coping 33% and patching 42% completed. Pace of work is now progressing reasonable well. Sufacing of roadway is being hampered by unacceptable reinstatement works by NWC.
4	RW-014 Home Castle- Thicketts	General Paving Company Limited	Road Rehabilitation	28-Mar-11			19,027,572.98	14,754,823.09	100	Minor repair work still not done, awaiting additional test results to complete T O C.
5	RW-014 Knapdale - Sturge Town	General Paving Company Limited	Road Rehabilitation	28-Mar-11			86,456,977.82	8,154,441.10	20	Shaping of formation now in progress 90%, Base material 38%, Prime MCO 47%, Excavation and laying of kerb blocks 5% and rock excavation 85% completed. Excavation for kerb and channel now in progress.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL% COMP	REMARKS
	RW-014 Lime Hall- Green Park	General Paving Company Limited	Patching & Excavate Soft Spot	19-Aug-11					90	Squaring and patching of pot holes, excavate and remove soft spots, repair damaged box culvert now in progress. Emergency work.
	RW-014 Priory- Bamboo	General Paving Company Limited	Patching	19-Aug-11					85	Squaring and patching of pot holes now in progress. Emergency work.
6	RW-014 Great Pond Roads	General Paving Company Limited	Road Rehabilitation	30-May-11			20,300,360.00	5,448,311.80	50	Sheet patching 27%, Construct cross drain 73%, Quaring and patching of pot holes now in progress.73%, Repairing of kerb and channel 90%, V- drain 80% completed. Still awaiting work programme from contractor.
<b>Total</b>							<b>326,266,952</b>	<b>58,549,594</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: North East

Parish: St. Ann

Project Leader: Mr. Desmond Robe

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL% COMP	REMARKS
1	RW-014 Cullogen - Knibb Street	General Paving	Road Rehab.	6-Nov-10	June 2011	16.25 KM	100,677,389	40,968,473	75%	Prelim.60% Site Clearance 100% Drainage 75% Earthworks 100% Pavement 55%
1	RW-014 Fullerton Park - Thatchwalk	General Paving	Road Rehab.	6-Nov-10	June 2011	4.6 Km	54,678,337	2,838,665	25%	Prelim. 5% Site Clearance 100% Drainage35% Earthworks 100% Pavement 5%
<b>Total</b>							<b>155,355,726.15</b>	<b>43,807,139</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: Western

Parish: Trelawny

Project Leader: Mssrs. Desmond Robe & Richard Clarke

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-035 Martha Brae-Peru	A.C.E.	Road Rehab.	18-Jan-11	Dec 2011	7.8 Km	69,794,239	16,718,263	55%	Prelim.50% Site Clearance 100% Drainage 85% Earthworks 96% Pavement 50%
2	RW-035 Martha Brae-Kinloss	A.C.E.	Road Rehab.	18-Jan-11	Dec 2011	4.3 Km	88,676,005	4,678,437.87	20%	Prelim.30% Site Clearance 100% Drainage 15% Earthworks 60% Pavement 5% Retaining Structures 5%
3	RW-035 Clarks Town - Hyde	Asphaltic Concrete Enterprise Ltd	Road Rehabilitation	Jan 2011	Jan 2012	1.75 km	32,034,065	16,149,571	63%	Work has resumed on this control section. The Subcontractor has commenced excavations for the Side Drains and is preparing to construct the Cross Drains
<b>Total</b>							<b>190,504,309</b>	<b>37,546,272</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: Western

Parish: Trelawny

Project Leader: Richard Clarke - Regional Manager

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>2</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL% COMP	REMARKS
1	RW036 New Hope - Lodge	Rogers Land Development Ltd	Road Rehabilitation-DSD	Jan 2011	Jan 2012	1.03 km	24,567,723	17,895,997	27%	No additional work has taken place in two months. Most of the control section have become heavily scoured.
2	RW036 Wait-a-Bit - Joe Hut	Rogers Land Development Ltd	Road Rehabilitation-DSD	Jan 2011	Jan 2012	1.65 km	43,563,361	14,106,891	37%	Bushing was recently done and Sub-contractor has began to excavate for the construction of Catchment Basins. Some sections of this Corridor have become scoured due to heavy rainfalls.
3	RW036 Warsop - Thompson Town	Rogers Land Development Ltd	Road Rehabilitation-DSD	Jan 2011	Jan 2012	6.42 km	113,762,104	4,247,180	8%	Work is progressing slowly due to the heavy rainfalls during the afternoons. Only the Gabion Wall is presently being worked on for this control section.
<b>Total</b>							<b>181,893,187.62</b>	<b>36,250,068.03</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: Western

Parish: St. James

Project Leader: Mr. Horace Cotterell

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANT./ LENGTH (M <sup>2</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-004 John's Hall	Y P Seaton & Associates Company Limited	Road Rehabilitation at John's Hall Bridge	18/11/2010	17/11/2011		455,639,208.60	190,420,584.00	37	Site Clearance 50%; Earthworks 50%; Box Culvert #1 90%; Box Culvert #2 10%; Metal Bridge 0%; Temporary Bridge 100%; Roadway 30%; Detour Roadway 100%.
2	RW-002 Queen's Drive	Surrey Paving & Aggregate Company Limited	Asphaltic Concrete Overlay	15/09/2010	14/09/2011		173,150,557.28	163,529,186.73	100	Regulation 114%; Kerb & Channel 33%; Milling 81%; Asphalt 79%; Sidewalk 125%; Kerb 197%; Reinstatement of Trench 161%; Repair Kerb & Channel 94%; Retaining Wall 100%; Retaining Wall Double 8'. The progress of work is satisfactory. Defects need to be done.
3	RW - 038 Montego River Bridge	Ashtrom Ltd.	Road Rehabilitation	8/22/2011	9/4/2011				100	
4	RW -039 Airport Round-a-Bout	Surrey Paving & Aggregate Company Limited	Road Rehabilitation	6/8/2011	6/7/2012				4	Shallow Patch 0%; Regulation 0%; Milling 0%; Sidewalk 40%; Asphalt 0%; Kerb only 60%; Drainage 30%.
5	RW 040 Sunset & Gloucester Avenues	Surrey Paving & Aggregate Company Limited	Asphaltic Concrete Overlay	6/13/2011	6/14/2012		164,070,024.21		3	Regulation 0%; Kerb & Channel 0%; Milling 0%; Asphalt 0%; Sidewalk 0%; U Drain 0%; Retaining Wall 25%; Repair Kerb Wall 0%.
<b>Total</b>							<b>792,859,790.09</b>	<b>353,949,770.73</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: Western Region

Parish: St. James

Project Leader: Orville Reynolds

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	Dumfries - Canaan	YP Seaton & Associates Company Limited	Road Rehab Double Surface Dress	Feb.2011	Feb. 2012	5.5 Km.	137,821,256	80,802,267.76	60%	Work:- (1) Cut Overhanging-100%, (2) Bushing-100%, (3) Clean Side Drain-100%, (4) Prepare Formation-100%, (5) Clean Culverts-100%, (6) Repair Public Utility-Water Pipe-(o-going) & Electrical lines - (completed), (7) Sub-base-90%, (8) Construct Earth Drains-80% (9) Base Course - 80%, (10) 900mm U-Drain 90%, (11) Culvert & Catch Basin 100% (12) Prime Coat 55% (13) Double Surface Dress 55% (14) Cut to Spoil Earth 100% <b>(Note: Progress is satisfactory)</b>
2	Springmount - Sunderland	YP Seaton & Associates Company Limited	Road Rehab Double Surface Dress	Feb.2011	Feb. 2012	3.2 Km	89,695,257.56	40,997,847.59	50%	Work:- (1) Bushing-100%, (2) Remove Landslips-100%, (3) Cut Overhanging-100%, (4) Repair Public Utilities-water pipes-(on-going) (5) Dust & Traffic Control-(on-going), (6) RR-Wall-90% (7) Culverts & Catch Basins-90% (8) Gabian Wall 90% (9) Sub-Base 100% (10) Borrow to Fill 100% (11) Base Course 60% (12) Construct 600x600 U-Drain 60% (13) Random Rubble Parapet 10% <b>(Note: Rate of Progress has slowed in the last review period. No significant amount of work activities were undertaken on site)</b>

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
3	Granville - Retirement	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	7.3 Km	216,169,644.59	74,314,413.02	60%	<p>Work:-</p> <p>(1) Bushing 100%,  (2) Cut Overhanging 100%  (3) Clean Side Drains 100%,  (4) Const. Earth Drains 60%,  (5) Prepare Formation 100%,  (6) Remove Landslips 100%  (7) Culvert &amp; Catch Basins 90%  (8) Sub-base -(100%)  (9) Dust &amp; Traffic Control, (on-going)  (10) 900mm U-Drain-90%,  (11) Base Course 60%.  (12) Repair Public Utilities (on-going)  (13) V-Drain 60%  (14) Kerb &amp; Channel 40%  (15) RR Parapet Wall -75%  (16) Prime Coat - 10%</p> <p><b>(Note: No significant amount of work was executed during the review period. Rate of Progress had slowed during the period, but the overall progress is satisfactorily)</b></p>
4	Norwood - Ironshore	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	4.4 Km.	256,958,291.07	83,249,917.20	25%	<p>Work:-</p> <p>(1) Bushing-50%,  (2)Borrow to Fill -40%,  (3)Site Clearance-95%  (4) Prepare Formation-100%  (5) Cut Overhanging-100%  (6) Dust &amp; Traffic Control-(on-going)  (7) Subbase 50% (8) Clean Silt Deposit -100%  (9) 900mm Culvert 50%  (10) Kerb Wall 10%  (11) Base Course 15%  (12) 900mm Conc. U-Drain 5%</p> <p><b>(Note: The Rate of Progres is un-satisfactory and has fallen behind schedule. There has been no improvement or change in methodology of executing work activities on the project. The project has been affected by lack of effective supervision and insufficient amount of work activities executed on a daily basisto maximise production. The Contractor/Sub-Contractor will have to mobilize additional resource and employed and more effective strategy to fulfill their obligation witi the official Time for Completion. The Contractor/Sub-Contractor was again advised to revise his Work Programme reflect how he intends to complete the work. I am concerned that the Contractor/Sub-Contractor has not made any serious attempt to advance the status of the project although Seven Months of official time had elapsed. No significant amount of work activities were implemented during the review period.</b></p>

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
5	Rosemount - Crescent	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	0.97 Km	41,375,568.34	10,826,948.34	50%	<p>Work:-</p> <p>(1) Bushing-100%</p> <p>(2) Prepare Formation 100%</p> <p>(3) Base Course 80%,</p> <p>(4)V-Drains 40%,</p> <p>(5)Dust &amp; Traffic Control on-going</p> <p>(6) Clean Culvert 100%</p> <p><b>(Note: Rate of Progress is unsatisfactory. The matter was discussed at the recent site meeting and the Contractor/Sub-Contractor committed to mobilize sufficient resources to complete the project within the next period. No work was executed on site for the past six weeks.)</b></p>
6	Hatfield (PC)	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	0.35 Km	10,002,143.60	7,836,696.16	95%	<p>Work:-</p> <p>(1)Prepare formation-100%</p> <p>(2) Conc. V-Drain 100%</p> <p>(3) Base Course 90%</p> <p>(4) Dust and Traffic Control on-going</p> <p>(5) Bush &amp; Clear Shrubbery 100%</p> <p>(6) Prime Coat 100%</p> <p>(7) 38mm thick Asphalt Concrete Overlay 100%</p> <p><b>(Note: Progress is satisfactory ) The Contractor Sub-contractor has not requested Substantial Completion Taking Over)</b></p>

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTIT Y/LENGT H (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
7	Kings Street - Green Pond	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	5.4 Km	208,255,182.28	45,014,018.18	40%	<p>Work:-</p> <p>(1) Clean Drains-100%</p> <p>(2) Prepare Formation-95%</p> <p>(3) Dust &amp; Traffic Control-(on-going)</p> <p>(4) Cut to Spoil -100%</p> <p>(5) Sub-Base 100%</p> <p>(6) Base Course 60%</p> <p>(7) Concrete V-Drain - 70%</p> <p>(8) Kerb &amp; Channel -50%</p> <p>(9) Culvert 25%</p> <p>(10) Construct Outlets 50%</p> <p>(11) RR Wall -100%</p> <p>(12) Bushing 90%</p> <p>(13) Excavate Soft Spots 40%</p> <p>(14) Concrete Cross Drain 25%</p> <p>(15) Milling 60% Regulate 20%</p> <p>(16) Repair Public Utilities water pipe on-going</p> <p>(17) Costruct Kerb Wall -40%</p> <p>(18) Construct 600x600 U-Drain</p> <p><b>(Note: Rate of Progress is slow and un-satisfactory)</b> There is continuous work on site the resources have not been properly managed to maximise production comparative to the amount of equipments and labour crews operating on site dailey. the volume of work done does not reflect the resource allocated on the project. Not enough work activities planned or executed dailey to move the project forward. The matter was analysed at the recent site meeting and the Contractor/Sub-Contractor was asked to prepare a revised Work Programme stating how he intends to complete the project. The 1800m of 100mm diameter Pine laving</p>
8	Palmyra - Cornwall	YP Seaton & Associates Company Limited	Road Rehab Asphalt Concrete	Feb.2011	Feb. 2012	1.36 Km	67,806,515.19	40,136,882.72	70%	<p>Work:-</p> <p>(1) Bushing -75%,</p> <p>(2) Prepare Formation-100%,</p> <p>(3) 900mm dia Culverts-100%,</p> <p>(4) Repair Public Utility-water pipes (on-going),</p> <p>(5) Rock Excn-100%.</p> <p>(6) Borrow to Fill-100%</p> <p>(7) Dust &amp; Traffic Control (on-going)</p> <p>(8) Base Course 80%</p> <p>(9) Conc. U-Drain 95%</p> <p>(10) Construct Entrances 90%</p> <p>(11) Construct Kerb Wall 80%</p> <p>(12) RR Wall 90%</p> <p>(13) Cut Trees 50%</p> <p>(14) Parapet Wall 75%</p> <p>(15) Prime Coat 100%</p> <p>(16) Kerb &amp; Channel 50%</p> <p>(17) V-Drain 90%</p> <p><b>(Note: Progress is satisfactory, although no significant amount of work was done during the last period)</b></p>
<b>TOTAL</b>							<b>1,028,083.859</b>	<b>383,178,990.97</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: Central

Parish: St. Elizabeth

Project Leader: Mr. Errol Buckle & Norris Richards

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	RW-025 Punches - Cattaboo	Rogers Land Development Limited	Road Rehab D.S.D.	2-Feb-11	1-Feb-12		37,239,672.97	25,222,669.69	61	Prelim.50%; Site Clearance 100%; Drainage 84%; Earthworks 100%; Pavements 62%; Retaining Structures Nil%. The progress of work slowly.
2	RW-025 Craige - Bailey Ground	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	26-Jan-11	1-Feb-12		29,998,348.59	24,839,794.82	99	Prelim.90%; Site Clearance 100%; Drainage 80%; Earthworks 100%; Pavements 100%; Retaining Structures Nil%. The progress of work is progressing slowly.
3	RW-025 Barbary Hall - Cherry Gardens	Rogers Land Development Limited	Road Rehab D.S.D	17-Jan-11	1-Feb-12		22,064,084.37	11,816,934.37	53	Prelim.50%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 54%; Retaining Structures Nil%. The progress of work is progressing slowly.
4	RW-025 Bellevue - Queensbury	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	24-Jan-11	1-Feb-12		47,388,872.30	44,311,898.85	100	Prelim.100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. Work is now complete.
5	RW-025 Leeds - Smoothland - Mount Plymouth	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	7-Feb-11	1-Feb-12		47,590,382.44	46,088,010.61	98	Prelim. 95%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures Nil%. The progress of work is progressing slowly.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
6	RW-025 Seaview - Queensbury	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	24-Jan-11	1-Feb-12		34,531,178.95	16,018,231.74	42	Prelim.45%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 35%; Retaining Structures Nil%. The progress of work is progressing slowly.
7	RW-025 Carisbrook - Dry Harbour	Rogers Land Development Limited	Road Rehab D.S.D	10-Feb-11	1-Feb-12		40,432,331.64	28,471,420.85	91	Prelim. 50%; Site Clearance Nil%; Drainage 99%; Earthworks 100%; Pavements 90%; Retaining Structures 100%. The progress of work is improving.
8	RW-025 Arlington - Ghetto	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	10-Feb-11	1-Feb-12		20,954,065.49	12,413,665.97	66.5	Prelim.36%; Site Clearance 100%; Drainage 96%; Earthworks 100%; Pavements 57%; Retaining Structures Nil%. The progress of work has slowed considerably.
9	RW-025 Crane Road - Parrotte	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	10-Feb-11	1-Feb-12		62,542,556.13	17,822,678.63	44	Prelim. 55%; Site Clearance 100%; Drainage Nil%; Earthworks 100%; Pavements 45%; Retaining Structures Nil%. The progress of work is progressing slowly.
10	RW - 008 Mocho - Springfield	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	2-Nov-10	1-Nov-11		166,739,221.86	152,555,181.88	100	Prelim. 100%; Site Clearance 100%; Drainage 100%; Earthworks 100%; Pavements 100%; Retaining Structures 100%. Completed
11	CW-005 Black River Hospital Seawall	Rogers Land Development Limited	Road Rehab	12-Nov-10	11-Nov-11		26,869,724.50	26,869,724.50	100	Prelim.70%; Site Clearance 100%; Drainage 70%; Earthworks 100%; Pavements Nil%; Retaining Structures 100%. The progress of work is progressing slowly.

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITUR E TO DATE (J \$)	OVERALL % COMP	REMARKS
12	RW-025 Newell - Bethany / Hounslow	Rogers Land Development Limited	Road Rehab D.S.D & Overlay	25-Feb-11	1-Feb-12		32,999,235.38	17,412,075.12	49	Prelim. 50%; Site Clearance 100%; Drainage 2%; Earthworks 100%; Pavements 54%; Retaining Structures Nil%. The progress of work is at a stand still.
<b>Total</b>							<b>569,349,674.60</b>	<b>423,842,287.02</b>		

## Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: Central

Parish: Manchester

Project Leader: Mr. Delroy Hill, Mr. Victor Brooks

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB- CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY /LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL L% COMP	REMARKS
1	001-RW-001 Micro Surface Package 1	Valley Slurry Seal Caribbean Co. Ltd.		4-Oct-10	4-Oct-11					
	Devon - Skull Point		Micro Surfacing				171,715,219	158,847,200	100%	Preparatory Works 100%; Pavement 100%; "U" Drain and "V" Drain 100% completed Works extended by 800m to the end of the control section now completed. Remedial works to be completed to pavement and drain
	Dump - Highgate Hall		Micro Surfacing				7,706,444	6,789,576	100%	Preparatory Works 100%; Pavement 0% Dump - Highgate Hall is removed based on a revaluation of the pavement structure. Pavement structure to be designed for total reconstruction under a future programme.
<b>Total</b>							<b>179,421,663</b>	<b>165,636,776</b>		

# Jamaica Development Infrastructure Programme Progress Report

September 2011

Contractor: China Harbour Engineering Company

Region: Central

Parish: Clarendon

Project Leader: Mr. Winston Edwards

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
1	Whiteshop - Dykes Hill RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> B/Material, A/Concrete,V Drain , U Drain	10-Jan-11	Mar-11	1.000km	33,337,813.61	31,759,684.31	100%	PRELIMINARIES: 99% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100%
2	Gravel Hill - Ritches RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> B/Material, A/Concrete,V Drain ,U Drain			750m	24,449,050.29	20,639,468.09	100%	PRELIMINARIES: 99% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100%
3	Smithville - Effort RW 010	Build Rite Construction CO.Ltd. DSD	<b>Road Rehab</b> DSD, A/C, V-Drain, RR Wall	11-Jan-11	Jul-11	4.250km	77,544,986.57	74,872,043.00	95%	PRELIMINARIES: 95% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 90% RR WALL 75%
4	Chatteau - Rock River RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, DSD, V-Drain, U- Drain, RR Wall, Gabion Wall, Culvert Pipe (HDPE)	12-Jan-11	11-Nov	6.200km	223,809,120.56	144,607,571.41	76.0%	SITE CLEARANCE: 100% DRAINAGE: 90% EARTHWORKS: 80% PAVEMENT: 50% RR WALL : 80% Rock Excavation: 100%
5	Rock River - Mitchell Hill	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, Gabion Wall, A/C	11-Jan-11	11-Mar	5.418km	47,242,159.09	27,080,746.25	55%	PRELIMINARIES: 50% CLEARANCE: 90% DRAINAGE: 40% EARTHWORKS: PAVEMENT: Gabion: 90%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
6	Rock River - Lower Chapelton RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, U-Drain, A/C, RR Wall, HDPE Pipes	10-Jan-11	11-Oct	8.500km	192,499,027.60	133,037,282.87	80%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 80% EARTHWORKS: 00% PAVEMENT: 60%
	<b>Bell Gate - Mocho Roads</b>									
7	Low Ground RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, A/C	15-Jan-11	11-Mar	925m	6,332,288.78	1,461,318.99	34%	PRELIMINARIES: 50% SITE CLEARANCE: 100% DRAINAGE: EARTHWORKS: 20% PAVEMENT:
8	Boredaux Hill RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, A/C	31-Jan-11	11-Mar	736m	9,670,036.37	7,992,283.67	69%	PRELIMINARIES: 38% SITE CLEARANCE: 100% DRAINAGE: 80% EARTHWORKS: 50% PAVEMENT: 80%
9	Pleasant Hill RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, DSD, V-Drain, U-Drain	31-Jan-11	11-Mar	580m	11,374,307.31	10,476,136.56	100%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 99%
10	Dry Hill RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, A/C, V-Drain	31-Jan-11	11-Mar	1.208km	21,751,760.83	16,973,919.72	65%	PRELIMINARIES: 50% SITE CLEARANCE: 100% DRAINAGE: 40% EARTHWORKS: 90% PAVEMENT: 45%
11	New Ground RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> Gabion Wall, Patching, V-Drain	8-Jan-11	11-Apr	365m	19,838,772.42	19,339,788.67	100%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100% RETAINING WALL: 100%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
12	Pumpkin - Reckford RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, Catch Basin, RR Wall, Patching, A/C, Gation Wall, U-Drain, Box Culvert	3-Jan-11	11-Nov	7.542km	216,283,004.84	110,174,057.32	70.0%	PRELIMINARIES: 60% SITE CLEARANCE: 100% DRAINAGE: 45% EARTHWORKS: 100% PAVEMENT: 40% RETAINING WALL: 89%
13	Sangsters Heights RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, A/C, V-Drain, U-Drain, Sidewalk, RR Wall	8-Jan-11	11-Jun	3.814km	79,667,910.23	74,296,669.43	87%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 90% EARTHWORKS: 100% PAVEMENT: 80% RETAINING WALL: 100%
14	Aeon Town - McKoy RW 015	Construction Solutions	<b>Road Rehab</b> DSD, V-Drain, Rock Excavation, Borrow to fill, HDPE Pipe, Catch Basin, Head Wall	12-Jan-11		5.037km	130,002,182.15	99,176,970.33	63%	PRELIMINARIES: 70% SITE CLEARANCE: 100% DRAINAGE: 50 EARTHWORKS: 80% PAVEMENT: 50% ROCK EXCAVATION: 100%
15	Brandon Hill - Cock Shop - Top Hill RW 015	Construction Solutions	<b>Road Rehab</b> DSD, A/C, U-Drain, Gabion Wall, French Drain, V-Drain	17-Jan-11		2.320km	98,214,306.98	85,765,279.25	96%	PRELIMINARIES: 90% SITE CLEARANCE: 100% DRAINAGE: 95% EARTHWORKS: 100% PAVEMENT: 90% RR WALL: 100%
16	Salt River - Lancet RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, V-Drain, Rock Excavation, Borrow to fill, HDPE Pipe, Catch Basin,	30-Dec-10	11-Oct	17.800km	338,676,192.31	320,270,600.68	97%	PRELIMINARIES: 90% SITE CLEARANCE: 100% DRAINAGE: 90% EARTHWORKS: 100% PAVEMENT: 85%
17	Portland Cottage RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, DSD	16-Feb-11	11-Apr	9.000km	38,721,567.48	33,966,013.80	100%	PRELIMINARIES: 85% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 99%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
18	Banks RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> DSD, U Drain, V-Drain, HDPE Pipe, Catch Basin, Head Wall	24-Jan-11	11-May	1.314 Km	58,305,791.45	45,172,034.41	70%	PRELIMINARIES: 60% SITE CLEARANCE: 100% DRAINAGE: 45% EARTHWORKS: 100% PAVEMENT: 40%
19	Sunset Cresecnt RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, V-Drain, U-Drain, Gabion Wall, HDPE Pipes	4-Jan-11	11-Mar	1.200km	39,160,189.28	38,649,572.78	99.0%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100%
20	Juno Crescent RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, V-Drain, U-Drain, HDPE Pipes, Grill	6-Jan-11	11-May	2.200Km	77,954,128.50	73,316,094.26	99.0%	PRELIMINARIES: 95% SITE CLEARANCE: 100% DRAINAGE: 98% EARTHWORKS: 100% PAVEMENT: 97%
21	Glenmuir Housing Scheme RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, DSD, V-Drain, U-Drain	30-Dec-10	11-Feb	1.775 Km	56,702,000.34	33,335,749.35	80.0%	PRELIMINARIES: 75% SITE CLEARANCE: 100% DRAINAGE: 80% EARTHWORKS: 100% PAVEMENT: 75% <b>Correspondence dated 17.06.2011 from Ms. Jennifer Wright, Area Manager for NWC has indicated that a commitment letter on the project is to be sent to NWA by 22.06.11. Percentage completion for this section is 80%</b>
22	North Street RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, V-Drain, U-Drain, Gabion Wall	7-Jan-11	11-Apr	500m	19,397,855.54	18,570,387.14	100%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100% RETAINING WALL 100%
23	Guinep Tree - Jacob Hut (May Pen Roads) RW 010	Build Rite Construction CO.Ltd.	<b>Road Rehab</b> A/C, V-Drain, U-Drain, Side Walk	21-Dec-10	11-May	3.287 Km	175,781,576.54	167,642,292.79	99%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 95% PAVEMENT: 100%

No.	CONTRACT PACKAGE LOCATION/ DESCRIPTION	SUB-CONTRACTOR	TYPE OF WORK	COMM. DATE	EXP. COMP DATE	QUANTITY/ LENGTH (M <sup>3</sup> /KM)	REVISED PROJECT COST (J \$)	EXPENDITURE TO DATE (J \$)	OVERALL % COMP	REMARKS
24	Church Valley RW 010	Build Rite Construction CO.Ltd.	Road Rehab DSD, V-Drain	15-Jan-11	11-Apr	550m	17,698,434.79	17,135,164.79	80%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100%
25	Top Bucknor Road RW 010	Build Rite Construction CO.Ltd.	Road Rehab A/C, V-Drain, U-Drain	12-Jan-11	11-May	1.170 Km	43,991,546.28	38,170,887.41	98%	PRELIMINARIES: 95% SITE CLEARANCE: 100% DRAINAGE: 95% EARTHWORKS: 100% PAVEMENT: 95%
26	Cedars - Stewarton RW 010	Build Rite Construction CO.Ltd.	Road Rehab Patching, DSD, V-Drain	8-Jan-11	11-Apr	3.383km	51,552,658.65	50,973,107.70	100%	PRELIMINARIES: 100% SITE CLEARANCE: 100% DRAINAGE: 100% EARTHWORKS: 100% PAVEMENT: 100%
27	Jacob Hut - Milk River RW 043	Surrey Paving	Road Rehab Patching, DSD, V-Drain	22-Aug-11	23-Aug-12		375,853,216.73	0.00	4%	PRELIMINARIES: 10% SITE CLEARANCE: 10% DRAINAGE: % EARTHWORKS: % PAVEMENT: %
<b>TOTAL</b>							<b>2,485,811,885.50</b>	<b>1,694,855,124.97</b>		